



State of West Virginia
 Department of Administration
 Purchasing Division
 2019 Washington Street East
 Post Office Box 50130
 Charleston, WV 25305-0130

Solicitation

NUMBER
BPH14009

PAGE
1

ADDRESS CORRESPONDENCE TO ATTENTION OF
ROBERTA WAGNER 304-558-0067

*406111742 318-377-1030

FIBREBOND CORPORATION
 1300 DAVENPORT DR

MINDEN LA 71055

RECEIVED

2013 AUG 14 AM 9:53

HEALTH AND HUMAN RESOURCES
 BUREAU FOR PUBLIC HEALTH
 VARIOUS LOCATIONS AS INDICATED
 BY ORDER

304-558-7114

DATE PRINTED

07/03/2013

WV PURCHASING
 DIVISION

BID OPENING DATE: 08/14/2013

BID OPENING TIME 1:30PM

LINE	QUANTITY	UOP	CAT NO	ITEM NUMBER	UNIT PRICE	AMOUNT
0001	5	EA	155-12	SINGLE PREFABRICATED BUILDING: 10' WIDE X 20' LONG X 10	\$26,713	\$133,565
0002	10	EA	155-12	SINGLE PREFABRICATED BUILDING 10' WIDE X 20' LONG X	\$32,428	\$324,280
0003	5	EA	155-12	SINGLE PREFABRICATED BUILDING 10' WIDE X 24' LONG X	\$34,807	\$174,035
0004	5	EA	155-12	SINGLE PREFABRICATED BUILDING 12' WIDE X 20' LONG X	\$33,677	\$168,385
0005	10	EA	155-12	DOUBLE LONG PREFABRICATED BUILDING 10' WIDE X 20'	\$50,953	\$509,530

SIGNATURE	TELEPHONE	DATE
	318/371-6368	8/13/2013
TITLE	FEIN	ADDRESS CHANGES TO BE NOTED ABOVE
VP & CFO	72-0951873	

WHEN RESPONDING TO SOLICITATION, INSERT NAME AND ADDRESS IN SPACE ABOVE LABELED 'VENDOR'



State of West Virginia
 Department of Administration
 Purchasing Division
 2019 Washington Street East
 Post Office Box 50130
 Charleston, WV 25305-0130

Solicitation

NUMBER
BPH14009

PAGE
2

ADDRESS CORRESPONDENCE TO ATTENTION OF
ROBERTA WAGNER
304-558-0067

*406111742 318-377-1030

FIBREBOND CORPORATION
 1300 DAVENPORT DR

MINDEN LA 71055

V
E
N
D
O
R

S
H
I
P
T
O

HEALTH AND HUMAN RESOURCES
 BUREAU FOR PUBLIC HEALTH
 VARIOUS LOCATIONS AS INDICATED
 BY ORDER

304-558-7114

DATE PRINTED
07/03/2013

BID OPENING DATE: 08/14/2013 BID OPENING TIME 1:30PM

LINE	QUANTITY	UOP	CAT NO	ITEM NUMBER	UNIT PRICE	AMOUNT
0006	5	EA		155-12	<u>\$79,553</u>	<u>\$397,765</u>
				DOUBLE WIDE PREFABRICATED BUILDING 24' X 30' LONG X		
0007	5	EA		155-12	<u>\$66,365</u>	<u>\$331,825</u>
				DOUBLE WIDE PREFABRICATED BUILDING 20' WIDE X 20'		
0008	4	EA		155-12	<u>\$36,316</u>	<u>\$145,264</u>
				SINGLE PREFABRICATED BUILDING 10' WIDE X 12' LONG X		
***** THIS IS THE END OF RFQ BPH14009 ***** TOTAL:						<u>\$2,184,649</u>


SIGNATURE	TELEPHONE 318/371-6368	DATE 08/13/13
TITLE VP & CFO	FEIN 72-0951873	ADDRESS CHANGES TO BE NOTED ABOVE

WHEN RESPONDING TO SOLICITATION, INSERT NAME AND ADDRESS IN SPACE ABOVE LABELED 'VENDOR'

**EXHIBIT A
PRICING PAGE - BPH14009**

Contract Item	Description	Estimated Annual Quantity	Unit Price	Extended Price
3.1.1	Single Prefabricated Building: 10'wide x 10' long x 10' high	5	\$26,713	\$133,565
3.1.2	Single Prefabricated Building: 10'wide x 20'long x 10'high	10	\$32,428	\$324,280
3.1.3	Single Prefabricated Building: 10'wide x 24'long x 10'high	5	\$34,807	\$174,035
3.1.4	Single Prefabricated Building: 12'wide x 20'long x 10'high	5	\$33,677	\$168,385
3.1.5	Double Long Prefabricated Building: 10'wide x 20'long x 10'high	10	\$50,953	\$509,530
3.1.6	Double Wide Prefabricated Building: 24'wide x 30'long x 10'high	5	\$79,553	\$397,765
3.1.7	Double Wide Prefabricated Building: 20'wide x 20'long x 10'high	5	\$66,365	\$331,825
3.1.8	Single Prefabricated Building: 10'wide x 12'long x 10'high	4	\$36,316	\$145,264
OVERALL TOTAL:				\$2,184,649

- * Estimated Annual Quantities are for bid evaluation purposes only.
- * Delivery of Prefabricated Buildings must be within eight (8) weeks after receipt of order.
- * The contract will be awarded to the Vendor meeting the mandatory requirements with the lowest overall total cost.
- * Freight charges shall be included in the Vendor's price.

Vendor Name: FIBREBOND CORPORATION	Vendor Rep: Nelwyn Warren, Dir Cust. Service
Vendor Address: 1300 DAVENPORT DRIVE	Phone: 318/371-6368
City, State, Zip: MINDEN, LA 71055	Fax: 318/377-9475
Email: nelwyn.warren@fibrebond.com	
Signature: 	
Date: 08/13/2013	

CLARIFICATION / NON-COMPLIANCES
Solicitation #BPH14009

Section 8 -- Addendum Acknowledgement

No addendum were received.

Section 17 – Payment

Fibrebond is in agreement with payment after delivery and acceptance of goods and services, assuming the "Agency" or "Purchaser" takes delivery of the shelter within 30 days following the agreed upon delivery date. If "Agency" or "Purchaser" does not take delivery within 30 days after manufacturing completion, Fibrebond reserves the right to invoice and be paid prior to delivery.

Section 41 – Licensing

Fibrebond is licensed with the West Virginia Secretary of State's Office.

Section 44 – Purchasing Card Acceptance

Fibrebond does not accept purchases via credit card due to the dollar amount involved for the purchase of a shelter, and also the banking institutions typically do not agree to this because of extended warranties.

Section 6.1 – Delivery Time

Delivery of shelter must be determined at time of order. If the shelter design is new and has never been manufactured, there will be Engineering Design time that will increase the leadtime of the shelter. Also, leadtime depends on Fibrebond's backlog of orders at the time an order is placed. Fibrebond will notify "Agency" in writing a projected leadtime at the time purchase order is received.

Section 6.3 – Delivery Payment / Risk of Loss

Estimated freight charges to Charleston, WV and Clarksburg, WV are provided on each quote included in the bid response. The estimated freight is shown as a separate line item. Freight is **NOT** included in shelter price.

Actual freight is dependent on delivery location and time of delivery. Fibrebond will invoice actual freight charges at cost plus 5%. The 5% covers the cost to have Fibrebond coordinate the shipping of each shelter.

Section 7.2 –Vendor Supply

Fibrebond does not maintain inventory of shelters based on Contract, but instead builds to order the size shelter requested.

August 13, 2013

**Ms. Roberta Wagner
State Of West Virginia
2019 Washington Street East
Charleston, WV 25305-0130**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #29100**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **BPH14009**. Any changes will require re-pricing.

Fibrebond Premiere Concrete Construction System

BUILDING SIZE

Outside: 10'0" W x 10'0" L x 10'1" H
Inside: 9'1" W x 9'1" L x 8'10" H

ESTIMATED WEIGHT

21,600 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Floor: 12" x 12" x 1/8" vinyl tile over concrete
Interior trim package

Ms. Wagner
Page 2, Q29100
August 13, 2013

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non-removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door Canopy
Two (2) Fibrebond 12 hole 4" waveguide entry ports with caps
30 ft of 18" cable tray
4'x8' plywood mounting board

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Eight (8) 3" PVC ports with caps for service entry
Two (2) 1 1/2" PVC ports for conduit
Halo ground ring with drops and equipment ground
Two (2) ground bars 1/4"x4"x20"
Two (2) tinned ground bars 1/4"x4"x20"
Four (4) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Four (4) 20 amp, interior duplex receptacles
One (1) 20 amp, exterior GFCI type duplex receptacle
Conduit, wire, junction boxes and sealite as required

HVAC

Two (2) 2-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W24A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag Controller #MC4000

Quoted Price Per Building	\$26,713.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Ms. Wagner
Page 3, Q29100
August 13, 2013

Price quoted includes items listed only. Any changes or additions will require a re-quote.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$2,345.00
Minden, LA to	Clarksburg, WV	\$2,615.00

- **Freight is offered as an estimate only.**
- **Actual freight will be invoiced at cost plus 5%.**
- **Truck detainage, due to customer or site delays, will be invoiced to the customer at cost plus 5%.**

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Net 30 Days after delivery or 30 days from completion date, whichever is first.

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Larry Jablonski
Business Development Manager
Mobile: 724.237.1221

Attachment: "Terms & Conditions"

August 13, 2013

**Ms. Roberta Wagner
State Of West Virginia
2019 Washington Street East
Charleston, WV 25305-0130**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #29101**

Dear Ms. Roberta:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **BPH14009**. Any changes will require re-pricing.

Fibrebond Premiere Concrete Construction System

BUILDING SIZE

Outside: 10'0" W x 20'0" L x 10'1" H

Inside: 9'1" W x 19'1" L x 8'10" H

ESTIMATED WEIGHT

36,300 lbs.

EXTERIOR

Exposed aggregate

Mesa tan trim

Peaked roof with overhang

Membrane roofing system

Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly

Floor: 12" x 12" x 1/8" vinyl tile over concrete

Interior trim package

Ms. Wagner
Page 2, Q29101
August 13, 2013

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non-removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door Canopy
Two (2) Fibrebond 12 hole 4" waveguide entry ports with caps
50 ft of 18" cable tray
4'x8' plywood mounting board

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Eight (8) 3" PVC ports with caps for service entry
Two (2) 1 1/2" PVC ports for conduit
Halo ground ring with drops and equipment ground
Two (2) ground bars 1/4"x4"x20"
Two (2) tinned ground bars 1/4"x4"x20"
Six (6) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Four (4) 20 amp, interior duplex receptacles
One (1) 20 amp, exterior GFCI type duplex receptacle
Conduit, wire, junction boxes and sealtite as required

HVAC

Two (2) 2-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W24A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag Controller #MC4000

Quoted Price Per Building	\$32,428.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Ms. Wagner
Page 3, Q29101
August 13, 2013

Price quoted includes items listed only. Any changes or additions will require a re-quote.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$4,285.00
Minden, LA to	Clarksburg, WV	\$4,820.00

- **Freight is offered as an estimate only.**
- **Actual freight will be invoiced at cost plus 5%.**
- **Truck detainage, due to customer or site delays, will be invoiced to the customer at cost plus 5%.**

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Net 30 Days after delivery or 30 days from completion date, whichever is first.

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Larry Jablonski
Business Development Manager
Mobile: 724.237.1221

Attachment: "Terms & Conditions"



August 13, 2013

**Ms. Roberta Wagner
State Of West Virginia
2019 Washington Street East
Charleston, WV 25305-0130**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #29102**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **BPH14009**. Any changes will require re-pricing.

Fibrebond Premiere Concrete Construction System

BUILDING SIZE

Outside: 10'0" W x 24'0" L x 10'1" H
Inside: 9'1" W x 23'1" L x 8'10" H

ESTIMATED WEIGHT

42,200 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Floor: 12" x 12" x 1/8" vinyl tile over concrete
Interior trim package

Ms. Wagner
Page 2, Q29102
August 13, 2013

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non-removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door Canopy
Two (2) Fibrebond 12 hole 4" waveguide entry ports with caps
60 ft of 18" cable tray
4'x8' plywood mounting board

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Eight (8) 3" PVC ports with caps for service entry
Two (2) 1 1/2" PVC ports for conduit
Halo ground ring with drops and equipment ground
Two (2) ground bars 1/4"x4"x20"
Two (2) tinned ground bars 1/4"x4"x20"
Eight (8) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Four (4) 20 amp, interior duplex receptacles
One (1) 20 amp, exterior GFCI type duplex receptacle
Conduit, wire, junction boxes and sealite as required

HVAC

Two (2) 2-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W24A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag Controller #MC4000

Quoted Price Per Building	\$34,807.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Ms. Wagner
Page 3, Q29102
August 13, 2013

Price quoted includes items listed only. Any changes or additions will require a re-quote.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$4,720.00
Minden, LA to	Clarksburg, WV	\$5,305.00

- **Freight is offered as an estimate only.**
- **Actual freight will be invoiced at cost plus 5%.**
- **Truck detainage, due to customer or site delays, will be invoiced to the customer at cost plus 5%.**

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Net 30 Days after delivery or 30 days from completion date, whichever is first.

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Larry Jablonski
Business Development Manager
Mobile: 724.237.1221

Attachment: "Terms & Conditions"

August 13, 2013

**Ms. Roberta Wagner
State Of West Virginia
2019 Washington Street East
Charleston, WV 25305-0130**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #29103**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **BPH14009**. Any changes will require re-pricing.

Fibrebond Premiere Concrete Construction System

BUILDING SIZE

Outside: 11'6" W x 20'0" L x 10'1" H
Inside: 10'7" W x 19'1" L x 8'10" H

ESTIMATED WEIGHT

39,800 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Floor: 12" x 12" x 1/8" vinyl tile over concrete
Interior trim package

Ms. Wagner
Page 2, Q29103
August 13, 2013

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non-removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door Canopy
Two (2) Fibrebond 12 hole 4" waveguide entry ports with caps
50 ft of 18" cable tray
4'x8' plywood mounting board

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Eight (8) 3" PVC ports with caps for service entry
Two (2) 1 1/2" PVC ports for conduit
Halo ground ring with drops and equipment ground
Two (2) ground bars 1/4"x4"x20"
Two (2) tinned ground bars 1/4"x4"x20"
Eight (8) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Four (4) 20 amp, interior duplex receptacles
One (1) 20 amp, exterior GFCI type duplex receptacle
Conduit, wire, junction boxes and sealite as required

HVAC

Two (2) 2-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W24A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag Controller #MC4000

Quoted Price Per Building	\$33,677.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Ms. Wagner
Page 3, Q29103
August 13, 2013

Price quoted includes items listed only. Any changes or additions will require a re-quote.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$4,445.00
Minden, LA to	Clarksburg, WV	\$5,025.00

- ***Freight is offered as an estimate only.***
- ***Actual freight will be invoiced at cost plus 5%.***
- ***Truck detainage, due to customer or site delays, will be invoiced to the customer at cost plus 5%.***

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Net 30 Days after delivery or 30 days from completion date, whichever is first.

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Larry Jablonski
Business Development Manager
Mobile: 724.237.1221

Attachment: "Terms & Conditions"

August 13, 2013

**Ms. Roberta Wagner
State Of West Virginia
2019 Washington Street East
Charleston, WV 25305-0130**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #29104**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **BPH14009**. Any changes will require re-pricing.

Fibrebond Premiere Concrete Construction System/Double Long Module

BUILDING SIZE

Outside: 10'0" W x 20'0" L x 10'1" H

Inside: 9'1" W x 19'1" L x 8'10" H

ESTIMATED WEIGHT

36,300 lbs.

EXTERIOR

Exposed aggregate

Mesa tan trim

Peaked roof with overhang

Membrane roofing system

Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly

Floor: 12" x 12" x 1/8" vinyl tile over concrete

Interior trim package

Ms. Wagner
Page 2, Q29104
August 13, 2013

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non-removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door Canopy
Two (2) Fibrebond 12 hole 4" waveguide entry ports with caps
50 ft of 18" cable tray
4' x 8' plywood mounting board

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Eight (8) 3" PVC ports with caps for service entry
Two (2) 1 1/2" PVC ports for conduit
Halo ground ring with drops and equipment ground
Two (2) ground bars 1/4" x 4" x 20"
Two (2) tinned ground bars 1/4" x 4" x 20"
Six (6) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Four (4) 20 amp, interior duplex receptacles
One (1) 20 amp, exterior GFCI type duplex receptacle
Conduit, wire, junction boxes and sealtite as required

HVAC

Two (2) 2-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W24A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag Controller, #MC4000

CLARIFICATIONS / NON-COMPLIANCE

Fibrebond's standard zinc coated cable tray is quoted.

Quoted Price Per Building	\$50,953.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Price quoted includes items listed only. Any changes or additions will require a re-quote.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$4,685.00
Minden, LA to	Clarksburg, WV	\$5,220.00

- ***Freight is offered as an estimate only.***
- ***Actual freight will be invoiced at cost plus 5%.***
- ***Truck detainage, due to customer or site delays, will be invoiced to the customer at cost plus 5%.***

FIELD SET UP

Field Set Up fees included in shelter price.

Field setup by Fibrebond technicians will include the following:

- Remove lifting brackets and install tie downs
- Connect and seal buildings. Floor mod line will be finished with grout and tiled.
- Install door canopies and/or drip strips
- Install exterior lights and check photocells
- Install rain hoods and/or other exterior accessories
- Check operation of doors and door hardware
- Adjust weatherstripping on doors as needed
- Install intruder alarms
- Inspect roof
- Inspect interior finish for imperfections and repair as needed

Exclusions

All site work, including but not limited to the following, shall be by the Customer. Back-filling, Clearing, Compacting, Decontamination, Drainage, Equipment Pads, Fencing, Filling, Foundation, Grading, Landscaping, Leveling, Paving, Site Access, Site Clearing, Soil Borrow, Soil Removal, Utilities, Utility Connections

Note: Double-long shelter must be set when the weather is conducive for proper sealing of roof module line. Conklin roofing **cannot** be applied during the following weather conditions:

- Temperatures are below 40° F or may drop below 40° F within 24 hours.
- Temperature is not at least 5° above the dew point.
- Inclement weather when precipitation appears imminent.
- When freezing temperatures may occur before the membrane is fully cured.

Ms. Wagner
Page 4, Q29104
August 13, 2013

Modules can be "temporarily" sealed in cold weather, but additional fees will apply for Field Service techs to re-visit the site for final roof application.

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Net 30 Days after delivery or 30 days from completion date, whichever is first.

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Larry Jablonski
Business Development Manager
Mobile: 724.237.1221

Attachment: "Terms & Conditions"

August 13, 2013

**Ms. Roberta Wagner
State Of West Virginia
2019 Washington Street East
Charleston, WV 25305-0130**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #29105**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **BPH14009**. Any changes will require re-pricing.

Fibrebond Premiere Concrete Construction System/Double Wide Module

BUILDING SIZE

Outside: 24'0" W x 30'0" L x 10'2" H

Inside: 23'1" W x 29'1" L x 8'10" H

ESTIMATED WEIGHT

97,600 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Support posts on line where modules join
Floor: 12" x 12" x 1/8" vinyl tile over concrete
Interior trim package

Ms. Wagner
Page 2, Q29105
August 13, 2013

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non-removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door Canopy
Three (3) Fibrebond 12 hole 4" waveguide entry ports with caps
150 ft of 18" cable tray
4' x 8' plywood mounting board

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Eight (8) 3" PVC ports with caps for service entry
Two (2) 1 1/2" PVC ports for conduit
Halo ground ring with drops and equipment ground
Three (3) ground bars 1/4" x 4" x 20"
Three (3) tinned ground bars 1/4" x 4" x 20"
Twenty-two (22) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Four (4) 20 amp, interior duplex receptacles
One (1) 20 amp, exterior GFCI type duplex receptacle
Conduit, wire, junction boxes and sealtite as required

HVAC

Two (2) 5-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W60A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag Controller, #MC4000

CLARIFICATIONS / NON-COMPLIANCE

Each section of building will be 12' x 30' in lieu of 12' x 10' listed in 3.1.6.1.

Quoted Price Per Building	\$79,553.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Price quoted includes items listed only. Any changes or additions will require a re-quote.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$13,430.00
Minden, LA to	Clarksburg, WV	\$15,290.00

- ***Freight estimate includes shipment on two trucks.***
- ***Freight is offered as an estimate only.***
- ***Actual freight will be invoiced at cost plus 5%.***
- ***Truck detainage, due to customer or site delays, will be invoiced to the customer at cost plus 5%.***

FIELD SET UP

Field Set Up fees included in shelter price.

Field setup by Fibrebond technicians will include the following:

- Remove lifting brackets and install tie downs
- Connect and seal buildings. Floor mod line will be finished with grout and tiled.
- Install door canopies and/or drip strips
- Install exterior lights and check photocells
- Install rain hoods and/or other exterior accessories
- Check operation of doors and door hardware
- Adjust weatherstripping on doors as needed
- Install intruder alarms
- Inspect roof
- Inspect interior finish for imperfections and repair as needed

Exclusions

All site work, including but not limited to the following, shall be by the Customer. Back-filling, Clearing, Compacting, Decontamination, Drainage, Equipment Pads, Fencing, Filling, Foundation, Grading, Landscaping, Leveling, Paving, Site Access, Site Clearing, Soil Borrow, Soil Removal, Utilities, Utility Connections

Note: Double-wide shelter must be set when the weather is conducive for proper sealing of roof module line. Conklin roofing **cannot** be applied during the following weather conditions:

- Temperatures are below 40° F or may drop below 40° F within 24 hours.
- Temperature is not at least 5° above the dew point.
- Inclement weather when precipitation appears imminent.
- When freezing temperatures may occur before the membrane is fully cured.

Ms. Wagner
Page 4, Q29105
August 13, 2013

Modules can be "temporarily" sealed in cold weather, but additional fees will apply for Field Service techs to re-visit the site for final roof application.

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Net 30 Days after delivery or 30 days from completion date, whichever is first.

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Larry Jablonski
Business Development Manager
Mobile: 724.237.1221

Attachment: "Terms & Conditions"

August 13, 2013

**Ms. Roberta Wagner
State Of West Virginia
2019 Washington Street East
Charleston, WV 25305-0130**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #29106**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **BPH14009**. Any changes will require re-pricing.

Fibrebond Premiere Concrete Construction System/Double Wide Module

BUILDING SIZE

Outside: 20'0" W x 20'0" L x 10'2" H

Inside: 19'1" W x 19'1" L x 8'10" H

ESTIMATED WEIGHT

61,300 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Support posts on line where modules join
Floor: 12" x 12" x 1/8" vinyl tile over concrete
Interior trim package

Ms. Wagner
Page 2, Q29106
August 13, 2013

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non-removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door Canopy
Three (3) Fibrebond 12 hole 4" waveguide entry ports with caps
60 ft of 18" cable tray
4' x 8' plywood mounting board

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Eight (8) 3" PVC ports with caps for service entry
Two (2) 1 1/2" PVC ports for conduit
Halo ground ring with drops and equipment ground
Three (3) ground bars, 1/4" x 4" x 20"
Three (3) tinned ground bars, 1/4" x 4" x 20"
Twelve (12) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Four (4) 20 amp, interior duplex receptacles
One (1) 20 amp, exterior GFCI type duplex receptacle
Conduit, wire, junction boxes and sealite as required

HVAC

Two (2) 5-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W60A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag Controller, #MC4000

Quoted Price Per Building	\$66,365.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Price quoted includes items listed only. Any changes or additions will require a re-quote.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$8,565.00
Minden, LA to	Clarksburg, WV	\$9,635.00

- ***Freight estimate includes shipment on two trucks.***
- ***Freight is offered as an estimate only.***
- ***Actual freight will be invoiced at cost plus 5%.***
- ***Truck detainage, due to customer or site delays, will be invoiced to the customer at cost plus 5%.***

FIELD SET UP

Field Set Up price is included in price of shelter.

Field setup by Fibrebond technicians will include the following:

- One trip to site
- Remove lifting brackets and install tie downs
- Connect and seal buildings. Floor mod line will be finished with grout and tiled.
- Install door canopies and/or drip strips
- Install exterior lights and check photocells
- Install rain hoods and/or other exterior accessories
- Check operation of doors and door hardware
- Adjust weatherstripping on doors as needed
- Install intruder alarms
- Inspect roof
- Inspect interior finish for imperfections and repair as needed

Exclusions

All site work, including but not limited to the following, shall be by the Customer. Back-filling, Clearing, Compacting, Decontamination, Drainage, Equipment Pads, Fencing, Filling, Foundation, Grading, Landscaping, Leveling, Paving, Site Access, Site Clearing, Soil Borrow, Soil Removal, Utilities, Utility Connections

Note: Double-wide shelter must be set when the weather is conducive for proper sealing of roof module line. Conklin roofing **cannot** be applied during the following weather conditions:

- Temperatures are below 40° F or may drop below 40° F within 24 hours.
- Temperature is not at least 5° above the dew point.

Ms. Wagner
Page 4, Q29106
August 13, 2013

- Inclement weather when precipitation appears imminent.
- When freezing temperatures may occur before the membrane is fully cured.

Modules can be "temporarily" sealed in cold weather, but additional fees will apply for Field Service techs to re-visit the site for final roof application.

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Net 30 Days after delivery or 30 days from completion date, whichever is first.

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Larry Jablonski
Business Development Manager
Mobile: 724.237.1221

Attachment: "Terms & Conditions"

August 13, 2013

**Ms. Roberta Wagner
State Of West Virginia
2019 Washington Street East
Charleston, WV 25305-0130**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #29107**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **BPH14009**. Any changes will require re-pricing.

Fibrebond Premiere Concrete Construction System

BUILDING SIZE

Outside: 10'0" W x 12'0" L x 10'1" H

Inside: 9'1" W x 11'1" L x 8'10" H

ESTIMATED WEIGHT

24,600 lbs.

EXTERIOR

Exposed aggregate

Mesa tan trim

Peaked roof with overhang

Membrane roofing system

Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly

Floor: 12" x 12" x 1/8" vinyl tile over concrete

Interior trim package

Ms. Wagner
Page 2, Q29107
August 13, 2013

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non-removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door Canopy
Two (2) Fibrebond 12 hole 4" waveguide entry ports with caps
30 ft of 18" cable tray
4'x8' plywood mounting board
Skid assembly

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Eight (8) 3" PVC ports with caps for service entry
Two (2) 1 1/2" PVC ports for conduit
Halo ground ring with drops and equipment ground
Two (2) ground bars 1/4"x4"x20"
Two (2) tinned ground bars 1/4"x4"x20"
Four (4) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Four (4) 20 amp, interior duplex receptacles
One (1) 20 amp, exterior GFCI type duplex receptacle
Conduit, wire, junction boxes and sealite as required

HVAC

Two (2) 2-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W24A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag Controller #MC4000

Quoted Price Per Building	\$36,316.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Ms. Wagner
Page 3, Q29107
August 13, 2013

Price quoted includes items listed only. Any changes or additions will require a re-quote.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$4,835.00
Minden, LA to	Clarksburg, WV	\$5,460.00

- ***Freight is offered as an estimate only.***
- ***Actual freight will be invoiced at cost plus 5%.***
- ***Truck detainage, due to customer or site delays, will be invoiced to the customer at cost plus 5%.***

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Net 30 Days after delivery or 30 days from completion date, whichever is first.

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Larry Jablonski
Business Development Manager
Mobile: 724.237.1221


Attachment: "Terms & Conditions"

CERTIFICATION AND SIGNATURE PAGE

By signing below, I certify that I have reviewed this Solicitation in its entirety; understand the requirements, terms and conditions, and other information contained herein; that I am submitting this bid or proposal for review and consideration; that I am authorized by the bidder to execute this bid or any documents related thereto on bidder's behalf; that I am authorized to bind the bidder in a contractual relationship; and that to the best of my knowledge, the bidder has properly registered with any State agency that may require registration.

Fibrebond Corporation

(Company)



(Authorized Signature)

Graham A. Walker, VP & CFO

(Representative Name, Title)

318/371-6368

(Phone Number)

318/377-9475

(Fax Number)

8/13/2013

(Date)

ADDENDUM ACKNOWLEDGEMENT FORM
SOLICITATION NO.: BPH14009

Instructions: Please acknowledge receipt of all addenda issued with this solicitation by completing this addendum acknowledgment form. Check the box next to each addendum received and sign below. Failure to acknowledge addenda may result in bid disqualification.

Acknowledgment: I hereby acknowledge receipt of the following addenda and have made the necessary revisions to my proposal, plans and/or specification, etc.

No addenda to this solicitation were received.

Addendum Numbers Received:

(Check the box next to each addendum received)

- | | |
|---|--|
| <input type="checkbox"/> Addendum No. 1 | <input type="checkbox"/> Addendum No. 6 |
| <input type="checkbox"/> Addendum No. 2 | <input type="checkbox"/> Addendum No. 7 |
| <input type="checkbox"/> Addendum No. 3 | <input type="checkbox"/> Addendum No. 8 |
| <input type="checkbox"/> Addendum No. 4 | <input type="checkbox"/> Addendum No. 9 |
| <input type="checkbox"/> Addendum No. 5 | <input type="checkbox"/> Addendum No. 10 |

I understand that failure to confirm the receipt of addenda may be cause for rejection of this bid. I further understand that any verbal representation made or assumed to be made during any oral discussion held between Vendor's representatives and any state personnel is not binding. Only the information issued in writing and added to the specifications by an official addendum is binding.

Fibrebond Corporation

Company



Authorized Signature

Graham A. Walker VP & CFO

8/13/2013

Date

NOTE: This addendum acknowledgement should be submitted with the bid to expedite document processing.