



State of West Virginia
 Department of Administration
 Purchasing Division
 2019 Washington Street East
 Post Office Box 50130
 Charleston, WV 25305-0130

**Request for
 Quotation**

RFQ NUMBER
 BPH10076

PAGE
 1

ADDRESS CORRESPONDENCE TO ATTENTION OF:
 ROBERTA WAGNER
 304-558-0067

VENDOR *406111742 318-377-1030
 FIBREBOND CORPORATION
 1300 DAVENPORT DR
 MINDEN LA 71055

SHIP TO HEALTH AND HUMAN RESOURCES
 BPH - TRAUMA & EMERGENCY CARE
 SYSTEM
 VARIOUS LOCALES AS INDICATED
 ON PURCHASE ORDER

DATE PRINTED 03/10/2010	TERMS OF SALE	SHIP VIA	F.O.B.	FREIGHT TERMS
BID OPENING DATE: 04/08/2010	BID OPENING TIME 01:30PM			

LINE	QUANTITY	UOP	CAT. NO.	ITEM NUMBER	UNIT PRICE	AMOUNT
001	1	JB		155-10		
<p>OPEN-END BLANKET CONTRACT</p> <p>***** MANDATORY PRE-BID MEETING ON 3/22/2010 AT 1:30 PM AT WV DHHR MEDICAL COMMAND CENTER (MCC), 89 RICHARD D. MINNICH DRIVE, SUITE 301, SUTTON, WV 26601 *****</p> <p>TO PROVIDE AN OPEN END CONTRACT FOR PREFAB BUILDINGS</p> <p>OPEN END CONTRACT</p> <p>TO ESTABLISH AN OPEN END CONTRACT FOR THE PURCHASE OF VARIOUS PREFABRICATED COMMUNICATIONS BUILDINGS FOR BUILD-OUT OF THE STATEWIDE MEDICAL COMMAND MICROWAVE AND INTEROPERABLE COMMUNICATIONS SYSTEM PER THE ATTACHED SPECIFICATIONS.</p> <p>EXHIBIT 3</p> <p>LIFE OF CONTRACT: THIS CONTRACT BECOMES EFFECTIVE ON AWARD....., 2010, AND EXTENDS FOR A PERIOD OF ONE (1) YEAR OR UNTIL SUCH "REASONABLE TIME" THEREAFTER AS IS NECESSARY TO OBTAIN A NEW CONTRACT OR RENEW THE ORIGINAL CONTRACT. THE "REASONABLE TIME" PERIOD SHALL NOT EXCEED TWELVE (12) MONTHS. DURING THIS "REASONABLE TIME" THE VENDOR MAY TERMINATE THIS CONTRACT FOR ANY REASON UPON GIVING THE DIRECTOR OF PURCHASING 30 DAYS</p>						
SEE REVERSE SIDE FOR TERMS AND CONDITIONS						

ORIGINAL

RECEIVED
 2010 APR -8 A 10: 16
 PURCHASING DIVISION
 STATE OF WV

SIGNATURE _____ TELEPHONE _____ DATE _____
 FEIN _____ ADDRESS CHANGES TO BE NOTED ABOVE



State of West Virginia
 Department of Administration
 Purchasing Division
 2019 Washington Street East
 Post Office Box 50130
 Charleston, WV 25305-0130

Request for Quotation

RFO NUMBER
 BPH10076

PAGE
 2

ADDRESS CORRESPONDENCE TO ATTENTION OF:
 ROBERTA WAGNER
 304-558-0067

*406111742 318-377-1030
 FIBREBOND CORPORATION
 1300 DAVENPORT DR
 MINDEN LA 71055

SHIP TO
 HEALTH AND HUMAN RESOURCES
 BPH - TRAUMA & EMERGENCY CARE
 SYSTEM
 VARIOUS LOCALES AS INDICATED
 ON PURCHASE ORDER

DATE PRINTED	TERMS OF SALE	SHIP VIA	F.O.B.	FREIGHT TERMS
03/10/2010				
BID OPENING DATE: 04/08/2010				
BID OPENING TIME 01:30PM				

LINE	QUANTITY	UOP	CAT. NO.	ITEM NUMBER	UNIT PRICE	AMOUNT
<p>WRITTEN NOTICE.</p> <p>UNLESS SPECIFIC PROVISIONS ARE STIPULATED ELSEWHERE IN THIS CONTRACT DOCUMENT, THE TERMS, CONDITIONS AND PRICING SET HEREIN ARE FIRM FOR THE LIFE OF THE CONTRACT.</p> <p>RENEWAL: THIS CONTRACT MAY BE RENEWED UPON THE MUTUAL WRITTEN CONSENT OF THE SPENDING UNIT AND VENDOR, SUBMITTED TO THE DIRECTOR OF PURCHASING THIRTY (30) DAYS PRIOR TO THE EXPIRATION DATE. SUCH RENEWAL SHALL BE IN ACCORDANCE WITH THE TERMS AND CONDITIONS OF THE ORIGINAL CONTRACT AND SHALL BE LIMITED TO TWO (2) ONE (1) YEAR PERIODS.</p> <p>CANCELLATION: THE DIRECTOR OF PURCHASING RESERVES THE RIGHT TO CANCEL THIS CONTRACT IMMEDIATELY UPON WRITTEN NOTICE TO THE VENDOR IF THE COMMODITIES AND/OR SERVICE SUPPLIED ARE OF AN INFERIOR QUALITY OR DO NOT CONFORM TO THE SPECIFICATIONS OF THE BID AND CONTRACT HEREIN.</p> <p>OPEN MARKET CLAUSE: THE DIRECTOR OF PURCHASING MAY AUTHORIZE A SPENDING UNIT TO PURCHASE ON THE OPEN MARKET, WITHOUT THE FILING OF A REQUISITION OR COST ESTIMATE, ITEMS SPECIFIED ON THIS CONTRACT FOR IMMEDIATE DELIVERY IN EMERGENCIES DUE TO UNFORESEEN CAUSES (INCLUDING BUT NOT LIMITED TO DELAYS IN TRANSPORTATION OR AN UNANTICIPATED INCREASE IN THE VOLUME OF WORK.)</p> <p>QUANTITIES: QUANTITIES LISTED IN THE REQUISITION ARE APPROXIMATIONS ONLY, BASED ON ESTIMATES SUPPLIED BY THE STATE SPENDING UNIT. IT IS UNDERSTOOD AND AGREED THAT THE CONTRACT SHALL COVER THE QUANTITIES ACTUALLY ORDERED FOR DELIVERY DURING THE TERM OF THE CONTRACT, WHETHER MORE OR LESS THAN THE QUANTITIES SHOWN.</p>						

SEE REVERSE SIDE FOR TERMS AND CONDITIONS

SIGNATURE _____ TELEPHONE _____ DATE _____

LE _____ FEIN _____ ADDRESS CHANGES TO BE NOTED ABOVE



State of West Virginia
 Department of Administration
 Purchasing Division
 2019 Washington Street East
 Post Office Box 50130
 Charleston, WV 25305-0130

Request for Quotation

RFQ NUMBER
BPH10076

PAGE
3

ADDRESS CORRESPONDENCE TO ATTENTION OF:
ROBERTA WAGNER 304-558-0067

*406111742 318-377-1030
 FIBREBOND CORPORATION
 1300 DAVENPORT DR
 MINDEN LA 71055

SHIP TO
 HEALTH AND HUMAN RESOURCES
 BPH - TRAUMA & EMERGENCY CARE
 SYSTEM
 VARIOUS LOCALES AS INDICATED
 ON PURCHASE ORDER

DATE PRINTED	TERMS OF SALE	SHIP VIA	F.O.B.	FREIGHT TERMS
03/10/2010				

LINE	QUANTITY	UOP	CAT. NO.	ITEM NUMBER	BID OPENING TIME	UNIT PRICE	AMOUNT
<p>BID OPENING DATE: 04/08/2010 01:30PM</p> <p>ORDERING PROCEDURE: SPENDING UNIT(S) SHALL ISSUE A WRITTEN STATE CONTRACT ORDER (FORM NUMBER WV-39) TO THE VENDOR FOR COMMODITIES COVERED BY THIS CONTRACT. THE ORIGINAL COPY OF THE WV-39 SHALL BE MAILED TO THE VENDOR AS AUTHORIZATION FOR SHIPMENT, A SECOND COPY MAILED TO THE PURCHASING DIVISION, AND A THIRD COPY RETAINED BY THE SPENDING UNIT.</p> <p>BANKRUPTCY: IN THE EVENT THE VENDOR/CONTRACTOR FILES FOR BANKRUPTCY PROTECTION, THIS CONTRACT IS AUTOMATICALLY NULL AND VOID, AND IS TERMINATED WITHOUT FURTHER ORDER.</p> <p>THE TERMS AND CONDITIONS CONTAINED IN THIS CONTRACT SHALL SUPERSEDE ANY AND ALL SUBSEQUENT TERMS AND CONDITIONS WHICH MAY APPEAR ON ANY ATTACHED PRINTED DOCUMENTS SUCH AS PRICE LISTS, ORDER FORMS, SALES AGREEMENTS OR MAINTENANCE AGREEMENTS, INCLUDING ANY ELECTRONIC MEDIUM SUCH AS CD-ROM.</p> <p>REV. 04/11/2001</p> <p>INQUIRIES: WRITTEN QUESTIONS SHALL BE ACCEPTED THROUGH CLOSE OF BUSINESS ON 3/24/2010. QUESTIONS MAY BE SENT VIA USPS, FAX, COURIER OR E-MAIL. IN ORDER TO ASSURE N VENDOR RECEIVES AN UNFAIR ADVANTAGE, NO SUBSTANTIVE QUESTIONS WILL BE ANSWERED ORALLY. IF POSSIBLE, E-MAIL QUESTIONS ARE PREFERRED. ADDRESS INQUIRIES TO: ROBERTA WAGNER DEPARTMENT OF ADMINISTRATION</p>							

SEE REVERSE SIDE FOR TERMS AND CONDITIONS		TELEPHONE	DATE
ADDRESS CHANGES TO BE NOTED ABOVE			



State of West Virginia
 Department of Administration
 Purchasing Division
 2019 Washington Street East
 Post Office Box 50130
 Charleston, WV 25305-0130

Request for Quotation

RFQ NUMBER
BPH10076

PAGE
4

ADDRESS CORRESPONDENCE TO ATTENTION OF:
ROBERTA WAGNER 304-558-0067

*406111742 318-377-1030
 FIBREBOND CORPORATION
 1300 DAVENPORT DR
 MINDEN LA 71055

SHIP TO
 HEALTH AND HUMAN RESOURCES
 BPH - TRAUMA & EMERGENCY CARE
 SYSTEM
 VARIOUS LOCALES AS INDICATED
 ON PURCHASE ORDER

DATE PRINTED	TERMS OF SALE	SHIP VIA	F.O.B.	FREIGHT TERMS
03/10/2010				
BID OPENING DATE: 04/08/2010		BID OPENING TIME 01:30PM		

LINE	QUANTITY	UOP	CAT NO.	ITEM NUMBER	UNIT PRICE	AMOUNT
PURCHASING DIVISION 2019 WASHINGTON STREET, EAST CHARLESTON, WV 25311 FAX: 304-558-4115 E-MAIL: ROBERTA.A.WAGNER@WV.GOV THE MODEL/BRAND/SPECIFICATIONS NAMED HEREIN ESTABLISH THE ACCEPTABLE LEVEL OF QUALITY ONLY AND ARE NOT INTENDED TO REFLECT A PREFERENCE OR FAVOR ANY PARTICULAR BRAND OR VENDOR. VENDORS WHO ARE BIDDING ALTERNATES SHOULD SO STATE AND INCLUDE PERTINENT LITERATURE AND SPECIFICATIONS. FAILURE TO PROVIDE INFORMATION FOR ANY ALTERNATES MAY BE GROUNDS FOR REJECTION OF THE BID. THE STATE RESERVES THE RIGHT TO WAIVE MINOR IRREGULARITIES IN BIDS OR SPECIFICATIONS IN ACCORDANCE WITH SECTION 148-1-4(F) OF THE WEST VIRGINIA LEGISLATIVE RULES AND REGULATIONS. MANDATORY PRE-BID A MANDATORY PRE-BID WILL BE HELD ON 3/22/2010 AT 1:30 PM IN WV DHHR MCC, SUTTON, WV 26601. ALL INTERESTED PARTIES ARE REQUIRED TO ATTEND THIS MEETING. FAILURE TO ATTEND THE MANDATORY PRE-BID SHALL RESULT IN DISQUALIFICATION OF THE BID. NO ONE PERSON MAY REPRESENT MORE THAN ONE BIDDER. AN ATTENDANCE SHEET WILL BE MADE AVAILABLE FOR ALL POTENTIAL BIDDERS TO COMPLETE. THIS WILL SERVE AS THE OFFICIAL DOCUMENT VERIFYING ATTENDANCE AT THE MANDATORY PRE-BID. FAILURE TO PROVIDE YOUR COMPANY AND REPRESENTATIVE NAME ON THE ATTENDANCE SHEET WILL RESULT IN DISQUALIFICATION OF THE BID. THE STATE WILL NOT						

SEE REVERSE SIDE FOR TERMS AND CONDITIONS

SIGNATURE	TELEPHONE	DATE
FILE	FEIN	ADDRESS CHANGES TO BE NOTED ABOVE



State of West Virginia
 Department of Administration
 Purchasing Division
 2019 Washington Street East
 Post Office Box 50130
 Charleston, WV 25305-0130

Request for Quotation

RFO NUMBER
BPH10076

PAGE
5

ADDRESS CORRESPONDENCE TO ATTENTION OF:
ROBERTA WAGNER
304-558-0067

*406111742 318-377-1030
 FIBREBOND CORPORATION
 1300 DAVENPORT DR
 MINDEN LA 71055

SHIP TO
 HEALTH AND HUMAN RESOURCES
 BPH - TRAUMA & EMERGENCY CARE
 SYSTEM
 VARIOUS LOCALES AS INDICATED
 ON PURCHASE ORDER

DATE PRINTED	TERMS OF SALE	SHIP VIA	F.O.B.	FREIGHT TERMS
03/10/2010				
BID OPENING DATE:	04/08/2010	BID OPENING TIME 01:30PM		

LINE	QUANTITY	UOP	CAT. NO.	ITEM NUMBER	UNIT PRICE	AMOUNT
<p>ACCEPT ANY OTHER DOCUMENTATION TO VERIFY ATTENDANCE. THE BIDDER IS RESPONSIBLE FOR ENSURING THEY HAVE COMPLETED THE INFORMATION REQUIRED ON THE ATTENDANCE SHEET. THE PURCHASING DIVISION AND THE STATE AGENCY WILL NOT ASSUME ANY RESPONSIBILITY FOR A BIDDER-S FAILURE TO COMPLETE THE PRE-BID ATTENDANCE SHEET. IN ADDITION, WE REQUEST THAT ALL POTENTIAL BIDDERS INCLUDE THEIR E-MAIL ADDRESS AND FAX NUMBER.</p> <p>ALL POTENTIAL BIDDERS ARE REQUESTED TO ARRIVE PRIOR TO THE STARTING TIME FOR THE PRE-BID. BIDDERS WHO ARRIVE LATE, BUT PRIOR TO THE DISMISSAL OF THE TECHNICAL PORTION OF THE PRE-BID WILL BE PERMITTED TO SIGN IN. BIDDERS WHO ARRIVE AFTER CONCLUSION OF THE TECHNICAL PORTION OF THE PRE-BID, BUT DURING ANY SUBSEQUENT PART OF THE PRE-BID WILL NOT BE PERMITTED TO SIGN THE ATTENDANCE SHEET.</p> <p>PURCHASING CARD ACCEPTANCE: THE STATE OF WEST VIRGINIA CURRENTLY UTILIZES A VISA PURCHASING CARD PROGRAM WHICH IS ISSUED THROUGH A BANK. THE SUCCESSFUL VENDOR MUST ACCEPT THE STATE OF WEST VIRGINIA VISA PURCHASING CARD FOR PAYMENT OF ALL ORDERS PLACED BY ANY STATE AGENCY AS A CONDITION OF AWARD.</p> <p>EXHIBIT 4</p> <p>LOCAL GOVERNMENT BODIES: UNLESS THE VENDOR INDICATES IN THE BID HIS REFUSAL TO EXTEND THE PRICES, TERMS, AND CONDITIONS OF THE BID TO COUNTY, SCHOOL, MUNICIPAL AND OTHER LOCAL GOVERNMENT BODIES, THE BID SHALL EXTEND TO POLITICAL SUBDIVISIONS OF THE STATE OF WEST VIRGINIA. IF THE VENDOR DOES NOT WISH TO EXTEND THE PRICES, TERMS, AND CONDITIONS OF THE BID TO ALL POLITICAL SUBDIVISIONS OF THE STATE, THE VENDOR MUST CLEARLY INDICATE SUCH REFUSAL IN HIS BID. SUCH REFUSA</p>						

SIGNATURE	TELEPHONE	DATE
		ADDRESS CHANGES TO BE NOTED ABOVE



State of West Virginia
 Department of Administration
 Purchasing Division
 2019 Washington Street East
 Post Office Box 50130
 Charleston, WV 25305-0130

Request for Quotation

RFQ NUMBER
BPH10076

PAGE
6

ADDRESS CORRESPONDENCE TO ATTENTION OF:
ROBERTA WAGNER 304-558-0067

VENDOR	*406111742 318-377-1030
	FIBREBOND CORPORATION 1300 DAVENPORT DR
	MINDEN LA 71055

SHIP TO	HEALTH AND HUMAN RESOURCES
	BPH - TRAUMA & EMERGENCY CARE SYSTEM
	VARIOUS LOCALES AS INDICATED
	ON PURCHASE ORDER

DATE PRINTED	TERMS OF SALE	SHIP VIA	F.O.B.	FREIGHT TERMS
03/10/2010				

BID OPENING DATE: 04/08/2010 BID OPENING TIME 01:30PM

LINE	QUANTITY	UOP	CAT. NO.	ITEM NUMBER	UNIT PRICE	AMOUNT
<p>SHALL NOT PREJUDICE THE AWARD OF THIS CONTRACT IN ANY MANNER.</p> <p>REV. 3/88</p> <p>WORKERS' COMPENSATION: VENDOR IS REQUIRED TO PROVIDE A CERTIFICATE FROM WORKERS' COMPENSATION IF SUCCESSFUL.</p> <p>ALL OF THE ITEMS CHECKED BELOW WILL BE A REQUIREMENT OF THIS CONTRACT:</p> <p>(XX) INSURANCE: SUCCESSFUL VENDOR SHALL FURNISH PROOF OF COMMERCIAL GENERAL LIABILITY INSURANCE PRIOR TO ISSUANCE OF CONTRACT. UNLESS OTHERWISE SPECIFIED IN THE BID DOCUMENTS, THE MINIMUM AMOUNT OF INSURANCE COVERAGE REQUIRED IS \$250,000.</p> <p>NOTICE</p> <p>A SIGNED BID MUST BE SUBMITTED TO:</p> <p>DEPARTMENT OF ADMINISTRATION PURCHASING DIVISION BUILDING 15 2019 WASHINGTON STREET, EAST CHARLESTON, WV 25305-0130</p> <p>PLEASE NOTE: A CONVENIENCE COPY WOULD BE APPRECIATED.</p> <p>THE BID SHOULD CONTAIN THIS INFORMATION ON THE FACE OF THE ENVELOPE OR THE BID MAY NOT BE CONSIDERED:</p> <p>SEALED BID</p>						

SEE REVERSE SIDE FOR TERMS AND CONDITIONS

SIGNATURE	TELEPHONE	DATE
TITLE	FEIN	ADDRESS CHANGES TO BE NOTED ABOVE

WHEN RESPONDING TO RFQ, INSERT NAME AND ADDRESS IN SPACE ABOVE LABELED 'VENDOR'



State of West Virginia
 Department of Administration
 Purchasing Division
 2019 Washington Street East
 Post Office Box 50130
 Charleston, WV 25305-0130

Request for Quotation

RFQ NUMBER
BPH10076

PAGE
7

ADDRESS CORRESPONDENCE TO ATTENTION OF:
ROBERTA WAGNER
304-558-0067

VENDOR
*406111742 318-377-1030
FIBREBOND CORPORATION
1300 DAVENPORT DR
MINDEN LA 71055

SHIP TO
HEALTH AND HUMAN RESOURCES
BPH - TRAUMA & EMERGENCY CARE
SYSTEM
VARIOUS LOCALES AS INDICATED
ON PURCHASE ORDER

DATE PRINTED	TERMS OF SALE	SHIP VIA	F.O.B.	FREIGHT TERMS
03/10/2010				

BID OPENING DATE: 04/08/2010 BID OPENING TIME 01:30PM

LINE	QUANTITY	UOP	CAT. NO.	ITEM NUMBER	UNIT PRICE	AMOUNT
BUYER:-----RW/FILE 22-----						
RFQ. NO.:-----BPH10076-----						
BID OPENING DATE:-----4/8/2010-----						
BID OPENING TIME:-----1:30 PM-----						
PLEASE PROVIDE A FAX NUMBER IN CASE IT IS NECESSARY TO CONTACT YOU REGARDING YOUR BID: Fax: 318-377-9475						
CONTACT PERSON (PLEASE PRINT CLEARLY): Nelwyn Warren						
***** THIS IS THE END OF RFQ BPH10076 ***** TOTAL:						\$ 612,130

SEE REVERSE SIDE FOR TERMS AND CONDITIONS

SIGNATURE <i>Nelwyn S. Warren</i>	TELEPHONE 318-377-1030 X 223	DATE 4/7/10
TITLE Director Customer Service	FAX 72-0951873	ADDRESS CHANGES TO BE NOTED ABOVE

WHEN RESPONDING TO RFQ, INSERT NAME AND ADDRESS IN SPACE ABOVE LABELED 'VENDOR'

2.4.7 Two (2) 20 amp exterior GFCI type receptacles.

2.4.8 Two runs (four runs for ⁽²⁾24x30 and 20x20) of 18" UL listed heavy duty cable tray, to be mounted approximately 7' off floor with transverse connectors between runs at each end of the building.

2.5 Special note for double wide and double long buildings:

For double wide and double long buildings, the quoted price shall include the cost for factory representative provide all special applications work in order to connect the two sections together at the site during installation including all caulking and bolting of structures and final trim.

Bid Schedule

Estimated Annual Order *	Description	Unit Price	Total Price
1	10'w x 10'l x 10'h (nominal) single	24,490	24,490
6	10'w x 20'l x 10'h (nominal) single	28,920	173,520
1	10'w x 24'l x 10'h (nominal) single	31,450	31,450
1	12'w (11'6") x 20'l x 10'h (nominal) single	30,120	30,120
2	10'w x 20'l x 10'h (nominal) double long - 2 10' x 10' sections	42,860	85,720
1	24'w x 30'l x 10'h (nominal) double wide	72,800	72,800
2	20'w x 20'l x 10'h (nominal) double wide - 2 10' x 20' sections	63,890	127,780
2	10'w x 12'l x 10'h special application sled bottom on I beam	33,125	66,250
	GRAND TOTAL		612,130

*Above numbers are sample estimates only. The actual amount ordered may be more or less.

NOTE: Award of this contract will go to a single vendor who meets all of the specifications as outlined in this RFQ at the lowest price



FIBREBOND

1300 Davenport Drive
Minden, Louisiana 71055
Office (800) 824-2614
Fax (318) 377-5756
www.fibrebond.com

April 7, 2010

**Ms. Roberta Wagner
State of West Virginia
Department of Administration – Purchasing
2019 Washington Street E.
Charleston, WV 25305**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #22844**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **State of West Virginia RFQ #BPH10076**. Any changes will require re-pricing.

**Fibrebond Premiere Concrete Construction System/One Hour Fire
Rated/Level 4 Bullet Resistant Walls**

BUILDING SIZE

Outside: 10'0" W x 10'0" L x 10'1" H
Inside: 9'1" W x 9'1" L x 8'11" H

ESTIMATED WEIGHT

22,900 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Floor: 12"x12"x 1/8" vinyl tile over concrete
Interior trim package

Ms. Wagner
Page 2, Q22844
April 7, 2010

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door canopy
Two (2) Microflect 12 hole 4" waveguide entry ports with caps
30 ft of 18" cable tray
Eight (8) 3" PVC ports for electrical service
Two (2) 1 ½" PVC openings for conduit
Telco board, ¾" x 4' x 8'

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Four (4) ground bars, ¼" x 4" x 20"
Halo grounding system
Three (3) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Six (6) 20 amp, interior duplex receptacles
Two (2) 20 amp, exterior GFCI type duplex receptacles
Conduit, wire, junction boxes and sealtite as required

HVAC

Two (2) 2-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W24A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag controller, #MC3000

CLARIFICATION / NON-COMPLIANCE

1. HVAC units come with 5 kw heat strips, not 3 kw.
2. Customer will be responsible for offload and/or final transport to site.

Quoted Price Per Building	\$24,490.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten

(10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Price quoted includes items listed only. Any changes or additions will require a re-quote.

<u>OPTIONS</u>	<u>Adder</u>
1. Building ice shield.....	\$3,105.00
2. Skid assembly for building	\$6,695.00
3. 200 amp reverse service generator receptacle, Appleton #AR20033RS	\$ 425.00
4. Generator receptacle plug, Appleton #AP20033CDRS	\$ 565.00
5. Stainless steel door canopy in lieu of standard metal canopy	\$ 285.00

Note: Adding an ice shield or skid increases the weight of the building and will increase the freight.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$3,500.00
Minden, LA to	Clarksburg, WV	\$3,800.00

- **Freight is offered as an estimate only.**
- **Actual freight will be invoiced at cost.**
- **Truck detainage, due to customer or site delays, will be invoiced to the customer at cost.**

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Per contract.

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Ms. Wagner
Page 4, Q22844
April 7, 2010

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Paul Pasqualini
Business Development Manager
Mobile: 318-218-0053

Attachment: "Terms & Conditions"



FIBREBOND

1300 Davenport Drive
Minden, Louisiana 71055
Office (800) 824-2614
Fax (318) 377-5756
www.fibrebond.com

April 7, 2010

**Ms. Roberta Wagner
State of West Virginia
Department of Administration – Purchasing
2019 Washington Street E.
Charleston, WV 25305**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #22845**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **State of West Virginia RFQ #BPH10076**. Any changes will require re-pricing.

**Fibrebond Premiere Concrete Construction System/One Hour Fire
Rated/Level 4 Bullet Resistant Walls**

BUILDING SIZE

Outside: 10'0" W x 20'0" L x 10'1" H
Inside: 9'1" W x 19'1" L x 8'11" H

ESTIMATED WEIGHT

38,100 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Floor: 12"x12"x 1/8" vinyl tile over concrete
Interior trim package

Ms. Wagner
Page 2, Q22845
April 7, 2010

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door canopy
Two (2) Microflect 12 hole 4" waveguide entry ports with caps
50 ft of 18" cable tray
Eight (8) 3" PVC ports for electrical service
Two (2) 1 1/2" PVC openings for conduit
Telco board, 3/4" x 4' x 8'

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Four (4) ground bars, 1/4" x 4" x 20"
Halo grounding system
Six (6) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Six (6) 20 amp, interior duplex receptacles
Two (2) 20 amp, exterior GFCI type duplex receptacles
Conduit, wire, junction boxes and sealite as required

HVAC

Two (2) 2-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W24A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag controller, #MC3000

CLARIFICATION / NON-COMPLIANCE

1. HVAC units come with 5 kw heat strips, not 3 kw.
2. Customer will be responsible for offload and/or final transport to site.

Quoted Price Per Building	\$28,920.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Price quoted includes items listed only. Any changes or additions will require a re-quote.

OPTIONS

	<u>Adder</u>
1. Building ice shield.....	\$6,205.00
2. Skid assembly for building	\$9,180.00
3. 200 amp reverse service generator receptacle, Appleton #AR20033RS	\$ 425.00
4. Generator receptacle plug, Appleton #AP20033CDRS	\$ 565.00
5. Stainless steel door canopy in lieu of standard metal canopy	\$ 285.00

Note: Adding an ice shield or skid increases the weight of the building and will increase the freight.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$3,500.00
Minden, LA to	Clarksburg, WV	\$3,800.00

- **Freight is offered as an estimate only.**
- **Actual freight will be invoiced at cost.**
- **Truck detrainage, due to customer or site delays, will be invoiced to the customer at cost.**

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Per contract

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Ms. Wagner
Page 4, Q22845
April 7, 2010

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Paul Pasqualini
Business Development Manager
Mobile: 318-218-0053

Attachment: "Terms & Conditions"



FIBREBOND

1300 Davenport Drive
Minden, Louisiana 71055
Office (800) 824-2614
Fax (318) 377-5756
www.fibrebond.com

April 7, 2010

**Ms. Roberta Wagner
State of West Virginia
Department of Administration – Purchasing
2019 Washington Street E.
Charleston, WV 25305**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #22846**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **State of West Virginia RFQ #BPH10076**. Any changes will require re-pricing.

**Fibrebond Premiere Concrete Construction System/One Hour Fire
Rated/Level 4 Bullet Resistant Walls**

BUILDING SIZE

Outside: 10'0" W x 24'0" L x 10'1" H
Inside: 9'1" W x 23'1" L x 8'11" H

ESTIMATED WEIGHT

44,200 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Floor: 12"x12"x 1/8" vinyl tile over concrete
Interior trim package

Ms. Wagner
Page 2, Q22846
April 7, 2010

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door canopy
Two (2) Microflect 12 hole 4" waveguide entry ports with caps
60 ft of 18" cable tray
Eight (8) 3" PVC ports for electrical service
Two (2) 1 1/2" PVC openings for conduit
Telco board, 3/4" x 4' x 8'

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Four (4) ground bars, 1/4" x 4" x 20"
Halo grounding system with drops and equipment ground
Seven (7) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Six (6) 20 amp, interior duplex receptacles
Two (2) 20 amp, exterior GFCI type duplex receptacles
Conduit, wire, junction boxes and sealite as required

HVAC

Two (2) 2-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W24A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag controller, #MC3000

CLARIFICATION / NON-COMPLIANCE

1. HVAC units come with 5 kw heat strips, not 3 kw.
2. Customer will be responsible for offload and/or final transport to site.

Quoted Price Per Building	\$31,450.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Price quoted includes items listed only. Any changes or additions will require a re-quote.

OPTIONS

	<u>Adder</u>
1. Building ice shield.....	\$ 7,495.00
2. Skid assembly for building	\$ 10,000.00
3. 200 amp reverse service generator receptacle, Appleton #AR20033RS	\$ 425.00
4. Generator receptacle plug, Appleton #AP20033CDRS	\$ 565.00
5. Stainless steel door canopy in lieu of standard metal canopy	\$ 285.00

Note: Adding an ice shield or skid increases the weight of the building and will increase the freight.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$3,500.00
Minden, LA to	Clarksburg, WV	\$3,800.00

- ***Freight is offered as an estimate only.***
- ***Actual freight will be invoiced at cost.***
- ***Truck detainage, due to customer or site delays, will be invoiced to the customer at cost.***

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Per contract

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Ms. Wagner
Page 4, Q22846
April 7, 2010

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Paul Pasqualini
Business Development Manager
Mobile: 318-218-0053

Attachment: "Terms & Conditions"



FIBREBOND

1300 Davenport Drive
Minden, Louisiana 71055
Office (800) 824-2614
Fax (318) 377-5756
www.fibrebond.com

April 7, 2010

**Ms. Roberta Wagner
State of West Virginia
Department of Administration – Purchasing
2019 Washington Street E.
Charleston, WV 25305**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #22847**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **State of West Virginia RFQ #BPH10076**. Any changes will require re-pricing.

Fibrebond Premiere Concrete Construction System/One Hour Fire Rated/Level 4 Bullet Resistant Walls

BUILDING SIZE

Outside: 11'6" W x 20'0" L x 10'1" H
Inside: 10'7" W x 19'1" L x 8'11" H

ESTIMATED WEIGHT

41,500 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Floor: 12"x12"x 1/8" vinyl tile over concrete
Interior trim package

Ms. Wagner
Page 2, Q22847
April 7, 2010

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door canopy
Two (2) Microflect 12 hole 4" waveguide entry ports with caps
60 ft of 18" cable tray
Eight (8) 3" PVC ports for electrical entry
Two (2) 1 ½" PVC ports for conduit
Telco board, ¾" x 4' x 8'

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Four (4) ground bars, ¼" x 4" x 20"
Halo grounding system with drops and equipment ground
Seven (7) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Six (6) 20 amp, interior duplex receptacles
Two (2) 20 amp, exterior GFCI type duplex receptacles
Conduit, wire, junction boxes and sealtite as required

HVAC

Two (2) 2-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W24A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag controller, #MC3000

CLARIFICATION / NON-COMPLIANCE

1. HVAC units come with 5 kw heat strips, not 3 kw.
2. Customer will be responsible for offload and/or final transport to site.

Quoted Price Per Building	\$30,120.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Price quoted includes items listed only. Any changes or additions will require a re-quote.

<u>OPTIONS</u>	<u>Adder</u>
1. Building ice shield.....	\$7,130.00
2. Skid assembly for building	\$9,700.00
3. 200 amp reverse service generator receptacle, Appleton #AR20033RS	\$ 425.00
4. Generator receptacle plug, Appleton #AP20033CDRS	\$ 565.00
5. Stainless steel door canopy in lieu of standard metal canopy	\$ 285.00

Note: Adding an ice shield or skid increases the weight of the building and will increase the freight.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$3,500.00
Minden, LA to	Clarksburg, WV	\$3,800.00

- **Freight is offered as an estimate only.**
- **Actual freight will be invoiced at cost.**
- **Truck detainage, due to customer or site delays, will be invoiced to the customer at cost.**

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Per contract

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Ms. Wagner
Page 4, Q22847
April 7, 2010

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Paul Pasqualini
Business Development Manager
Mobile: 318-218-0053

Attachment: "Terms & Conditions"



FIBREBOND

1300 Davenport Drive
Minden, Louisiana 71055
Office (800) 824-2614
Fax (318) 377-5756
www.fibrebond.com

April 7, 2010

**Ms. Roberta Wagner
State of West Virginia
Department of Administration – Purchasing
2019 Washington Street E.
Charleston, WV 25305**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #22848**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **State of West Virginia RFQ #BPH10076**. Any changes will require re-pricing.

**Fibrebond Premiere Concrete Construction System/One Hour Fire
Rated/Level 4 Bullet Resistant Walls/Double Long Building**

BUILDING SIZE

Outside: 10'0" W x 20'0" L x 10'1" H
Inside: 9'1" W x 19'1" L x 8'11" H

ESTIMATED WEIGHT

38,400 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Floor: 12"x12"x 1/8" vinyl tile over concrete
Interior trim package

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door canopy
Two (2) Microflect 12 hole 4" waveguide entry ports with caps
50 ft of 18" cable tray
Eight (8) 3" PVC ports for electrical service
Two (2) 1 ½" PVC openings for conduit
Telco board, ¾" x 4' x 8'

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Four (4) ground bars, ¼" x 4" x 20"
Halo grounding system with drops and equipment ground
Six (6) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Six (6) 20 amp, interior duplex receptacles
Two (2) 20 amp, exterior GFCI type duplex receptacles
Conduit, wire, junction boxes and sealite as required

HVAC

Two (2) 2-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W24A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag controller, #MC3000

CLARIFICATION / NON-COMPLIANCE

1. HVAC units come with 5 kw heat strips, not 3 kw.
2. Customer will be responsible for offload and/or final transport to site.

Quoted Price Per Building	\$36,460.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Price quoted includes items listed only. Any changes or additions will require a re-quote.

<u>OPTIONS</u>	<u>Adder</u>
1. Building ice shield.....	\$ 6,205.00
2. Skid assembly for building	\$10,500.00
3. 200 amp reverse service generator receptacle, Appleton #AR20033RS	\$ 425.00
4. Generator receptacle plug, Appleton #AP20033CDRS	\$ 565.00
5. Stainless steel door canopy in lieu of standard metal canopy	\$ 285.00

Note: Adding an ice shield or skid increases the weight of the building and will increase the freight.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$8,000.00
Minden, LA to	Clarksburg, WV	\$8,560.00

- **Freight is offered as an estimate only.**
- **Actual freight will be invoiced at cost.**
- **Truck detainage, due to customer or site delays, will be invoiced to the customer at cost.**

FIELD SET UP

Fibrebond Technician(s)	Site	\$6,400.00
-------------------------	------	------------

Field setup by Fibrebond technicians will include the following:

- Remove lifting brackets and install tie downs
- Connect and seal buildings. Floor mod line will be finished with grout and tiled.
- Install door canopies and/or drip strips
- Install exterior lights and check photocells
- Install rain hoods and/or other exterior accessories
- Check operation of doors and door hardware
- Adjust weatherstripping on doors as needed
- Install intruder alarms
- Inspect roof
- Inspect interior finish for imperfections and repair as needed

Ms. Wagner
Page 4, Q22848
April 7, 2010

Exclusions

All site work, including but not limited to the following, shall be by the Customer. Back-filling, Clearing, Compacting, Decontamination, Drainage, Equipment Pads, Fencing, Filling, Foundation, Grading, Landscaping, Leveling, Paving, Site Access, Site Clearing, Soil Borrow, Soil Removal, Utilities, Utility Connections

Note: Double-wide shelter must be set when the weather is conducive for proper sealing of roof module line. Conklin roofing **cannot** be applied during the following weather conditions:

- Temperatures are below 40° F or may drop below 40° F within 24 hours.
- Temperature is not at least 5° above the dew point.
- Inclement weather when precipitation appears imminent.
- When freezing temperatures may occur before the membrane is fully cured.

Modules can be "temporarily" sealed in cold weather, but additional fees will apply for Field Service techs to re-visit the site for final roof application.

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Per contract

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Paul Pasqualini
Business Development Manager
Mobile: 318-218-0053

Attachment: "Terms & Conditions"

April 7, 2010

**Ms. Roberta Wagner
State of West Virginia
Department of Administration – Purchasing
2019 Washington Street E.
Charleston, WV 25305**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #22849**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **State of West Virginia RFQ #BPH10076**. Any changes will require re-pricing.

**Fibrebond Premiere Concrete Construction System/One Hour Fire
Rated/Level 4 Bullet Resistant Walls/Double Wide Module**

BUILDING SIZE

Outside: 24'0" W x 30'0" L x 10'2" H
Inside: 23'1" W x 29'1" L x 8'11" H

ESTIMATED WEIGHT

97,200 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Floor: 12"x12"x 1/8" vinyl tile over concrete
Support posts along ling where modules join
Interior trim package

Ms. Wagner
Page 2, Q22849
April 7, 2010

MECHANICAL

Two (2) 4'0" x 7'0" 18 gauge steel doors with supercore and cast-in steel frames
Doors painted to match exterior trim
Non removable pin ball bearing hinges
Best deadbolts with construction core
Door pull handles
Heavy gauge stainless steel finish lockguards
Door closers
Door holders
Magnetic weatherstripping
Drip strip over doors
Door stops
Door sweeps
Door thresholds
Door strike plates
Door canopies
Three (3) Microflex 12 hole 4" waveguide entry ports with caps
160 ft of 18" cable tray
Eight (8) 3" PVC ports for electrical service
Two (2) 1 1/2" PVC openings for conduit
Telco board, 3/4" x 4' x 8'

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Six (6) ground bars, 1/4" x 4" x 20"
Halo grounding system with drops and equipment ground
Twenty-two (22) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Twelve (12) 20 amp, interior duplex receptacles
Two (2) 20 amp, exterior GFCI type duplex receptacles
Conduit, wire, junction boxes and sealite as required

HVAC

Two (2) 5-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W60A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag controller, #MC3000

CLARIFICATION / NON-COMPLIANCE

1. HVAC units come with 5 kw heat strips, not 3 kw.
2. Customer will be responsible for offload and/or final transport to site.

Quoted Price Per Building	\$66,400.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Price quoted includes items listed only. Any changes or additions will require a re-quote.

OPTIONS

	<u>Adder</u>
1. Building ice shield.....	\$20,125.00
2. Skid assembly for building	\$24,950.00
3. 200 amp reverse service generator receptacle, Appleton #AR20033RS	\$ 425.00
4. Generator receptacle plug, Appleton #AP20033CDRS	\$ 565.00
5. Two (2) stainless steel door canopies in lieu of standard metal canopies	\$ 570.00

Note: Adding an ice shield or skid increases the weight of the building and will increase the freight.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$13,400.00
Minden, LA to	Clarksburg, WV	\$15,750.00

- **Freight estimate includes shipment on two trucks.**
- **Freight is offered as an estimate only.**
- **Actual freight will be invoiced at cost.**
- **Truck detainage, due to customer or site delays, will be invoiced to the customer at cost.**

FIELD SET UP

Fibrebond Technician(s)	Site	\$6,400.00
-------------------------	------	------------

Field setup by Fibrebond technicians will include the following:

- Remove lifting brackets and install tie downs
- Connect and seal buildings. Floor mod line will be finished with grout and tiled.
- Install door canopies and/or drip strips
- Install exterior lights and check photocells
- Install rain hoods and/or other exterior accessories
- Check operation of doors and door hardware
- Adjust weatherstripping on doors as needed
- Install intruder alarms
- Inspect roof
- Inspect interior finish for imperfections and repair as needed

Ms. Wagner
Page 4, Q22849
April 7, 2010

Exclusions

All site work, including but not limited to the following, shall be by the Customer. Back-filling, Clearing, Compacting, Decontamination, Drainage, Equipment Pads, Fencing, Filling, Foundation, Grading, Landscaping, Leveling, Paving, Site Access, Site Clearing, Soil Borrow, Soil Removal, Utilities, Utility Connections

Note: Double-wide shelter must be set when the weather is conducive for proper sealing of roof module line. Conklin roofing **cannot** be applied during the following weather conditions:

- Temperatures are below 40° F or may drop below 40° F within 24 hours.
- Temperature is not at least 5° above the dew point.
- Inclement weather when precipitation appears imminent.
- When freezing temperatures may occur before the membrane is fully cured.

Modules can be "temporarily" sealed in cold weather, but additional fees will apply for Field Service techs to re-visit the site for final roof application.

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Per contract

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Paul Pasqualini
Business Development Manager
Mobile: 318-218-0053

Attachment: "Terms & Conditions"



FIBREBOND

1300 Davenport Drive
Minden, Louisiana 71055
Office (800) 824-2614
Fax (318) 377-5756
www.fibrebond.com

April 7, 2010

**Ms. Roberta Wagner
State of West Virginia
Department of Administration – Purchasing
2019 Washington Street E.
Charleston, WV 25305**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #22850**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **State of West Virginia RFQ #BPH10076**. Any changes will require re-pricing.

**Fibrebond Premiere Concrete Construction System/One Hour Fire
Rated/Level 4 Bullet Resistant Walls/Double Wide Module**

BUILDING SIZE

Outside: 20'0" W x 20'0" L x 10'2" H
Inside: 19'1" W x 19'1" L x 8'11" H

ESTIMATED WEIGHT

61,000 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Floor: 12"x12"x 1/8" vinyl tile over concrete
Support posts along ling where modules join
Interior trim package

MECHANICAL

Two (2) 4'0" x 7'0" 18 gauge steel doors with supercore and cast-in steel frames
Doors painted to match exterior trim
Non removable pin ball bearing hinges
Best deadbolts with construction core
Door pull handles
Heavy gauge stainless steel finish lockguards
Door closers
Door holders
Magnetic weatherstripping
Drip strip over doors
Door stops
Door sweeps
Door thresholds
Door strike plates
Door canopies
Three (3) Microflex 12 hole 4" waveguide entry ports with caps
120 ft of 18" cable tray
Eight (8) 3" PVC ports for electrical service entry
Two (2) 1 1/2" PVC openings for conduit
Telco board, 3/4" x 4' x 8'

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Six (6) ground bars, 1/4" x 4" x 20"
Halo grounding system with drops and equipment ground
Twelve (12) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Ten (10) 20 amp, interior duplex receptacles
Two (2) 20 amp, exterior GFCI type duplex receptacles
Conduit, wire, junction boxes and sealite as required

HVAC

Two (2) 5-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W60A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag controller, #MC3000

CLARIFICATION / NON-COMPLIANCE

1. HVAC units come with 5 kw heat strips, not 3 kw.
2. Customer will be responsible for offload and/or final transport to site.

Quoted Price Per Building	\$57,490.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Price quoted includes items listed only. Any changes or additions will require a re-quote.

<u>OPTIONS</u>	<u>Adder</u>
1. Building ice shield.....	\$ 12,300.00
2. Skid assembly for building	\$ 18,360.00
3. 200 amp reverse service generator receptacle, Appleton #AR20033RS	\$ 425.00
4. Generator receptacle plug, Appleton #AP20033CDRS	\$ 565.00
5. Two (2) stainless steel door canopies in lieu of standard metal canopies	\$ 570.00

Note: Adding an ice shield or skid increases the weight of the building and will increase the freight.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$8,000.00
Minden, LA to	Clarksburg, WV	\$8,560.00

- **Freight estimate includes shipment on two trucks.**
- **Freight is offered as an estimate only.**
- **Actual freight will be invoiced at cost.**
- **Truck detainage, due to customer or site delays, will be invoiced to the customer at cost.**

FIELD SET UP

Fibrebond Technician(s)	Site	\$6,400.00
-------------------------	------	------------

Field setup by Fibrebond technicians will include the following:

- Remove lifting brackets and install tie downs
- Connect and seal buildings. Floor mod line will be finished with grout and tiled.
- Install door canopies and/or drip strips
- Install exterior lights and check photocells
- Install rain hoods and/or other exterior accessories
- Check operation of doors and door hardware
- Adjust weatherstripping on doors as needed
- Install intruder alarms
- Inspect roof
- Inspect interior finish for imperfections and repair as needed

Ms. Wagner
Page 4, Q22850
April 7, 2010

Exclusions

All site work, including but not limited to the following, shall be by the Customer. Back-filling, Clearing, Compacting, Decontamination, Drainage, Equipment Pads, Fencing, Filling, Foundation, Grading, Landscaping, Leveling, Paving, Site Access, Site Clearing, Soil Borrow, Soil Removal, Utilities, Utility Connections

Note: Double-wide shelter must be set when the weather is conducive for proper sealing of roof module line. Conklin roofing **cannot** be applied during the following weather conditions:

- Temperatures are below 40° F or may drop below 40° F within 24 hours.
- Temperature is not at least 5° above the dew point.
- Inclement weather when precipitation appears imminent.
- When freezing temperatures may occur before the membrane is fully cured.

Modules can be "temporarily" sealed in cold weather, but additional fees will apply for Field Service techs to re-visit the site for final roof application.

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Per contract

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Paul Pasqualini
Business Development Manager
Mobile: 318-218-0053

Attachment: "Terms & Conditions"



FIBREBOND

1300 Davenport Drive
Minden, Louisiana 71055
Office (800) 824-2614
Fax (318) 377-5756
www.fibrebond.com

April 7, 2010

**Ms. Roberta Wagner
State of West Virginia
Department of Administration – Purchasing
2019 Washington Street E.
Charleston, WV 25305**

**RE: Request for Quote for Fibrebond buildings from
State of West Virginia Quotation #22851**

Dear Ms. Wagner:

Fibrebond Corporation is pleased to offer the following pricing proposal for an equipment shelter. This quote is provided based on **State of West Virginia RFQ #BPH10076**. Any changes will require re-pricing.

**Fibrebond Premiere Concrete Construction System/One Hour Fire
Rated/Level 4 Bullet Resistant Walls**

BUILDING SIZE

Outside: 10'0" W x 12'0" L x 10'1" H
Inside: 9'1" W x 11'1" L x 8'11" H

ESTIMATED WEIGHT

25,800 lbs.

EXTERIOR

Exposed aggregate
Mesa tan trim
Peaked roof with overhang
Membrane roofing system
Exterior penetrations as required

INTERIOR

Walls and ceiling covered with insulation, sheetrock and 3/8" Nu-Poly
Floor: 12"x12"x 1/8" vinyl tile over concrete
Interior trim package

Ms. Wagner
Page 2, Q22851
April 7, 2010

MECHANICAL

4'0" x 7'0" 18 gauge steel door with supercore and cast-in steel frame
Door painted to match exterior trim
Non removable pin ball bearing hinges
Best deadbolt with construction core
Door pull handles
Heavy gauge stainless steel finish lockguard
Door closer
Door holder
Magnetic weatherstripping
Drip strip over door
Door stop
Door sweep
Door threshold
Door strike plate
Door canopy
Two (2) Microflect 12 hole 4" waveguide entry ports with caps
34 ft of 18" cable tray
Eight (8) 3" PVC ports for electrical service
Two (2) 1 ½" PVC openings for conduit
Telco board, ¾" x 4' x 8'

ELECTRICAL

200 amp, single phase, Cutler-Hammer 42 circuit load center with main breaker and required circuit breakers
Four (4) ground bars, ¼" x 4" x 20"
Halo grounding system with drops and equipment ground
Three (3) fluorescent 2-bulb, 32 watt interior lights with lenses, energy saving ballasts and switches
Six (6) 20 amp, interior duplex receptacles
Two (2) 20 amp, exterior GFCI type duplex receptacles
Conduit, wire, junction boxes and sealtite as required

HVAC

Two (2) 2-ton, Bard, single phase, wall mounted commercial grade air conditioners with 5 kw heat strips and R-410A "green" refrigerant, Model #W24A1-A05XPXXXJ
Supply and return air grills
Low ambient kit
Anti-cycle relay
Bard lead lag controller, #MC3000

CLARIFICATION / NON-COMPLIANCE

1. HVAC units come with 5 kw heat strips, not 3 kw.
2. Customer will be responsible for offload and/or final transport to site.

Quoted Price Per Building	\$25,885.00
----------------------------------	--------------------

The quoted price is FOB, Minden, LA and does not include State or local sales taxes. The quoted price includes a one (1) year warranty against defects of materials and workmanship under normal conditions and normal use and a ten (10) year limited structural warranty. Shelter warranty will be null and void if full payment is not received within 90 days of payment terms.

Price quoted includes items listed only. Any changes or additions will require a re-quote.

OPTIONS

	<u>Adder</u>
1. Building ice shield.....	\$3,765.00
2. Skid assembly for building	\$7,240.00
3. 200 amp reverse service generator receptacle, Appleton #AR20033RS	\$ 425.00
4. Generator receptacle plug, Appleton #AP20033CDRS	\$ 565.00
5. Stainless steel door canopy in lieu of standard metal canopy	\$ 285.00

Note: Adding an ice shield or skid increases the weight of the building and will increase the freight.

ESTIMATED TRANSPORTATION

Minden, LA to	Charleston, WV	\$3,500.00
Minden, LA to	Clarksburg, WV	\$3,800.00

- ***Freight is offered as an estimate only.***
- ***Actual freight will be invoiced at cost.***
- ***Truck detainage, due to customer or site delays, will be invoiced to the customer at cost.***

STAMPED DRAWINGS

Three (3) sets of stamped drawings or up to ten (10) sets of unstamped drawings are included in your building price. Additional stamped drawings will be provided for a cost of \$100.00 per set.

PAYMENT TERMS

Per contract

Please consider this proposal as Proprietary, Confidential and a Trade Secret of Fibrebond Corporation. We are providing this information for the exclusive use of our customer in evaluating our proposal. This information is not to be disclosed to third parties.

This quote is valid for 30 days.

Ms. Wagner
Page 4, Q22851
April 7, 2010

Fibrebond Corporation wants to be sure that your needs are met. We will be glad to talk to you about this quote, and will call you to follow up within the next few days. In the meantime, if you need to contact us, we welcome your call.

Respectfully,

FIBREBOND CORPORATION

Paul Pasqualini
Business Development Manager
Mobile: 318-218-0053

Attachment: "Terms & Conditions"

TERMS & CONDITIONS
FIBREBOND CORPORATION - SHELTERS

QUOTATIONS: Written quotations are firm for thirty (30) days from date of issue. All products are quoted FOB factory unless so stated on quotation. Clerical errors are subject to correction.

ORDERS: All orders are subject to acceptance by Fibrebond at its corporate office in Minden, Louisiana.

PAYMENT TERMS: Payment terms to be as shown on quotation. All invoices that are not paid within thirty (30) days after receipt of invoice shall be assessed a finance charge of 1½%, per month or the maximum amount allowed by state law on the unpaid balance, whichever is less. Failure to pay invoice within 90 days will void all Shelter warranties. If Fibrebond Corporation is required to institute legal proceedings against the customer for sums due and owing to Fibrebond by the customer, then, in addition to any other available legal relief, Fibrebond shall be entitled to recover its reasonable attorney's fees together with all court costs. Fibrebond shall be entitled to institute any necessary legal proceedings against the customer in the 26th Judicial District Court for Webster Parish in Minden, Louisiana, as being the Court of proper jurisdiction and venue for any such legal actions, and the customer further waives any objection it may otherwise have to the propriety of jurisdiction and venue of said Court. This Agreement shall be governed by the laws of the State of Louisiana, excluding its conflict of laws provisions.

STORAGE FEES: A daily storage fee of \$10 will be charged beginning on the thirtieth (30th) day after building completion. Storage fees will be invoiced monthly at a rate of \$10 per day. Fibrebond will provide 24-hour security and insurance coverage while the shelter is in storage on Fibrebond's premises.

TAXES/PERMITS: Quoted prices do not include Federal, State, or local applicable taxes and permits. Failure of Fibrebond to collect taxes that may be applicable does not relieve purchaser of tax liability.

CANCELLATION: Orders, contracts or agreements may be canceled by the purchaser only after payment of reasonable charges determined by Fibrebond based on expenses incurred and commitments made by Fibrebond to outside vendors and/or manufacturers.

DELIVERY, SETTING, AND SERVICING SHELTERS: Freight costs when quoted are estimates, and destination means the nearest common carrier delivery point within the Continental United States; and as such, are not guaranteed. Shelter shall be carefully inspected by customer upon receipt.

A. Access Roads

1. Access roads shall be all weather and constructed to support moving loads of 75-ton mobile cranes (60 ton, 120,000 lb. gross weight) and truck traffic (40 ton, 80,000 lb. gross weight).
2. Access roads shall be a minimum of 14' wide with an additional side clearance of 2' on each side of the shelter and 2' above height of shelter (plus height of the bed of trailer) to clear all obstructions such as trees, limbs, poles, etc.
3. Any damages incurred due to insufficient clearances will be repaired and billed to the customer at current rate schedules.
4. Entrance gates, gaps, or other entry points allowing access to customer site shall be a minimum of 4' wider than the shelter.
5. Minimum turning radius of 55° turns on access roads is required.
6. Maximum grade of access road shall not exceed 10%.

B. Site

Site to be of sufficient size, stability, and levelness to allow maneuverability of crane and truck to offload shelters. Compacted site area must extend 35' from edge of foundation on the access road side of building and be constructed of all weather type material and should allow proper drainage of site.

C. Obstructions

Any time delays caused by site conditions that interfere with the normal offloading of shelter will be charged to the customer at current rate schedules.

D. Foundations

1. Foundation design must comply with Fibrebond specifications and local requirements or the warranty will be void.

2. Concrete foundations should have sufficient cure time according to local code requirements or normal practices and procedures as defined by The American Concrete Institute.
3. Foundation finished surface must be level within (plus or minus) ¼”.

E. Pre-Delivery Inspection

1. Fibrebond, upon request, will make a pre-delivery inspection of each site not meeting access specifications. This must be accomplished at least thirty (30) days prior to the first shelter delivery. A customer representative should accompany Fibrebond personnel or an authorized representative of Fibrebond on this inspection trip. Pre-delivery inspections will be quoted and billed at current rate schedules. Accurate and explicit directions to each site and site maps must be received by Fibrebond a minimum of seven (7) business days before the pre-delivery inspection trip.
2. The purpose of this inspection is to verify and confirm that site conditions meet or exceed Sections A, B, C, and D above or in some cases individual requirements may be waived at the sole discretion of Fibrebond. An authorized representative of Fibrebond must express all waivers in writing to the customer.

F. Servicing of Shelter at Site

1. Normal servicing of shelter at site consists of:
 - a) A visual inspection of the shelter for damage in transit before offloading.
 - b) Offloading of shelter on customer foundation.
 - c) Anchoring shelter to foundation.
 - d) Grouting between floor unit of building and foundation, if necessary.
 - e) Installation of canopies, vent hoods, weather heads, or other such work required to meet the scope of work and specifications as defined by written agreement between the customer and Fibrebond previous to delivery.
2. On-Site Acceptance of Shelter by Customer.
 - a) When normal servicing of shelter at site is completed as per Section F-1 above, the customer shall have a representative sign an acceptance of the shelter. In the absence of a customer representative and after F-1 above is concluded, final acceptance of the shelter is deemed to be complete.
 - b) After on-site acceptance of the building as defined in F-2a above, any other work performed, excluding warranty items, shall be billed at the current rate schedules.
 - c) Additional work on-site requested by a duly authorized representative of the customer shall be performed only as an extra to the contract.
 - d) Before delivery of building begins, an authorized representative of the customer must be designated by the customer in writing to Fibrebond, to accept or authorize extra work.
 - e) Costs caused by delays, which are beyond Fibrebond’s reasonable control and/or work performed beyond the scope of work, will be charged to customer at current rates.

CUSTOMER RESPONSIBILITY FOR FINAL SITE DESTINATION: Fibrebond Corporation is not responsible for any local, state, or National governmental agency charges, fees, levies, taxes, fines, penalties etc., which are caused by the customer changing the destination of the shelter from its originally specified design location. Notice of the final destination of the shelter must be given to Fibrebond Corporation with purchase order, or in no case later than 30 days prior to initial scheduled production date.

CUSTOMER DATA: The customer is responsible for the accuracy of its plans and specifications, drawings, calculations, designs, testing data, instructions, and other similar information (referred to as “data”) that it submits to Fibrebond as instruction/requirement(s) for Fibrebond’s manufacture or performance. Customer shall indemnify Fibrebond and hold it free and harmless from any claim, liability, damage or loss (including attorney’s fees that might be incurred to enforce this indemnity), caused in whole or in part, by the inaccuracy of customer’s data submitted to Fibrebond.

WARRANTY: Fibrebond Corporation warrants to the original purchaser only that the products produced, supplied and installed by Fibrebond will be free from defects in materials and workmanship under normal conditions and normal use for a period of one (1) year from the time the shelter is shipped from Fibrebond. Temporary storage shall not be part of the warranty period provided such temporary storage does not exceed thirty (30) days from the originally scheduled delivery date. The original equipment manufacturer’s express warranty is passed through to the original purchaser and the OEM warranty will determine if Fibrebond is responsible to the Purchaser for any warranty work. Any violation of the original equipment warranty automatically voids any warranty, express or implied, from Fibrebond Corporation. Warranty repairs or replacement of parts or equipment will not extend the original equipment warranty period. Therefore, the warranty for the repair or the replacement is effective only for the remainder of the warranty period for the

original part or product and only after the defective part or product has been returned to Fibrebond or an authorized representative of Fibrebond. Failure to pay invoice within 90 days will void all Shelter warranties.

This warranty does not cover defects caused by:

1. Alterations to the shelter or its components not approved by Fibrebond Corporation or the improper installation, repair or servicing, handling of the shelter or components or utilization of parts not supplied or approved by Fibrebond;
2. Failure to store, lift, anchor, or transport the shelter and/or its components in accordance with Fibrebond express recommendations;
3. Improper fuel or electrical supply or connection including, but not limited to, low voltage, voltage transients, power interruption, improper frequency, blown fuses and open circuit breakers;
4. Accidents or other events beyond the control of Fibrebond Corporation such as acts of war, acts of God, civil disturbances, riots, vandalism, storm damage, damage caused by workmen, fire, flooding, lightning or damage during transportation of FOB Minden, Louisiana, shipments.
5. Defects that happen as a result of: a) any person tampering with or servicing the shelter or any Fibrebond installed component without Fibrebond authorization; b) the shelter being moved from its original shipping destination.
6. Failure of the customer to comply with the terms and conditions of Fibrebond's written Preventive Maintenance Program.

Our warranty does not cover normal maintenance items, repairs or replacement of consumable parts such as cleaning or replacement of filters, or items that are installed in accordance with the manufacturer's instructions and are operating effectively and are not used in the manner in which they were designed. If a Fibrebond shelter is defective, Fibrebond will repair the defective parts or area in the field utilizing accepted and general practice in the industry. If non-Fibrebond manufactured component parts are defective, Fibrebond will request the manufacturer or an authorized representative to repair or replace the defective parts. If the manufacturer fails to repair or replace the defective part (that is under warranty) in a reasonable time and there is no disqualification of warranty, then Fibrebond shall repair or replace the defective part.

In order to protect your warranty, you must: a) contact Fibrebond or the original equipment manufacturer of a component part as soon as you are aware of the defect; b) certify to Fibrebond in writing that the item claimed under this warranty is not disqualified by exclusion of this warranty. **THERE ARE NO WARRANTIES, EXPRESSED OR IMPLIED, INCLUDING IMPLIED WARRANTIES OF MERCHANTABILITY AND FITNESS FOR A PARTICULAR PURPOSE, MADE BY FIBREBOND CORPORATION THAT ARE NOT A PART OF THIS WARRANTY STATEMENT. FIBREBOND CORPORATION EXPRESSLY STATES THAT IT SHALL NOT BE LIABLE FOR ANY SPECIAL, GENERAL, INCIDENTAL OR CONSEQUENTIAL DAMAGES, EXEMPLARY OR PUNITIVE DAMAGES, AND/OR ATTORNEY'S FEES RESULTING FROM ANY BREACH OF WARRANTY.** Some states have limitations or exclusions of implied warranties and incidental or consequential damage. Therefore, it is possible some of the above exclusions may not apply. No representative is authorized to assume for Fibrebond Corporation any other liability in connection with Fibrebond Corporation's products or services.

FIBREBOND CORPORATION'S TEN (10) YEAR LIMITED STRUCTURAL WARRANTY: Fibrebond Corporation shall provide to Customer a ten (10) year limited structural warranty according to the provisions, and subject to the conditions and exclusions provided for herein. This warranty shall not be modified, extended, or enhanced by any writing submitted by Customer, including Customer's purchase order, master agreement, written communications, Terms and Conditions and the like, unless a duly authorized representative of Fibrebond Corporation expressly agrees in writing to the modification or extension.

The ten (10) year limited structural warranty shall commence from the date of the subject building's shipment to Customer, and the said warranty shall cover, at Fibrebond Corporation's option and at its expense, reasonable repair or replacement of the building in accordance with general standards and practices of the industry. This structural warranty covers failure of the building to withstand specified loads, in normal conditions and during normal use of the building, and when the building is placed upon a foundation whose design components, area, and surface condition satisfy Fibrebond Corporation's specifications, drawings and requirements submitted to Customer prior to the manufacture of the building.

This limited structural warranty does not cover defects caused in whole or in part by:

1. The defect or failure in design or workmanship of the foundation, including, but not limited to, cracking, heaving, sagging, collapsing, leaking, condensation or water intrusion;

2. Alterations or repairs to the building or its components not approved by Fibrebond Corporation, or the improper installation, repair or servicing, handling of the building or components or utilization of parts not supplied or approved by Fibrebond Corporation;
3. Failure to store, lift, anchor, or transport the building and/or its components in accordance with Fibrebond Corporation's express recommendations;
4. Accidents or other events beyond the control of Fibrebond Corporation such as acts of war, acts of God, civil disturbances, riots, vandalism, storm damage, flying objects, animals, vehicles, damage caused by workmen, fire, flooding, earthquake, lightning, or damage during transportation;
5. Defects that happen as a result of:
 - a) Any person tampering with or servicing the building or any Fibrebond Corporation's installed component without Fibrebond Corporation's authorization;
 - b) The building being moved from its original shipping destination.
6. Failure of Customer to comply with the terms and conditions of Fibrebond Corporation's written Preventive Maintenance Program. The Customer shall inspect each building subject to this warranty at least one time every year, and maintain complete records of each such inspection and of any alteration, modification, repair or corrective action to the building. Copies of the subject inspection and maintenance records shall be forwarded to Fibrebond Corporation as the said records are generated. In order to protect this warranty, the customer shall:
 - a) Contact Fibrebond Corporation as soon as you are aware of the defect.
 - b) Certify to Fibrebond Corporation in writing that the item claimed under this warranty is not disqualified by exclusion of this warranty.

LIABILITY FOR LOSS, DAMAGE OR DELAY: Fibrebond Corporation shall not be liable in any way for failure to perform or for delay in performance due to any labor difficulty, strike, act of government authority, act of God, riots, truck/trailer shortage, accidents or any other delay in transportation. Fibrebond shall notify the purchaser within a reasonable amount of time after Fibrebond is aware of the delay. Fibrebond Corporation shall not be held responsible for more than the value of goods sold, nor will Fibrebond be liable for any special or consequential damages, including, but not limited to loss of revenue and profit, cost of capital or substitute production facilities, or for cover or for costs to cover.

LOSS OR DAMAGE CLAIMS:

- A. On goods shipped FOB factory, Fibrebond's responsibility ceases when the goods are accepted by the transportation company. In transit damage claims must be made directly with the carrier. In case of FOB delivery point, Fibrebond's responsibility ceases at point of giving of care, custody, and control of shelter.
- B. In all instances when delivery is to be made to a point via an unpaved or unimproved roadway:
 1. Fibrebond Corporation shall not be liable for damage to the goods shipped. The customer shall accept delivery at the junction of the highway and the commencement of the unimproved or unpaved roadway. The customer's representative at the site shall inspect the goods at said junction and place a notation on the bill of lading or shipping order accepting the cargo as free from damage or shortage subsequent to the customer's acceptance, including during transit via the unimproved or unpaved roadway: "Freight accepted, free of damage or shortage, transit to job site at customer's risk."
 2. The customer's representative at the junction of the unimproved or unpaved roadway shall act as the agent of the customer, conclusively obligating the customer to this provision.
 3. Unimproved or unpaved roadway is any roadway not listed as improved road or better in the most current "Household Goods Carrier Bureau Mileage Guide", or any subsequent corresponding amendment thereto.
 4. Any damage to property or injury to persons occurring during transit or unloading of cargo/goods via such unimproved or unpaved roadway shall be the sole responsibility of the customer. The customer shall indemnify and defend, at the customer's expense, Fibrebond Corporation from any claims or litigation or matters arising from said transportation, which indemnity shall include all of Fibrebond Corporation's costs of litigation and defense, including Fibrebond's reasonable attorney's fees. This provision shall be deemed to be incorporated in all of Fibrebond Corporation's quotations, work orders, offers to supply goods and services, and/or any other document generated by Fibrebond or on its behalf to supply goods and/or services to a customer, and no action or writing generated by the customer, shall act to modify or vary the terms hereof.

RFQ No. BP410076

STATE OF WEST VIRGINIA
Purchasing Division

PURCHASING AFFIDAVIT

West Virginia Code §5A-3-10a states: No contract or renewal of any contract may be awarded by the state or any of its political subdivisions to any vendor or prospective vendor when the vendor or prospective vendor or a related party to the vendor or prospective vendor is a debtor and the debt owed is an amount greater than one thousand dollars in the aggregate.

DEFINITIONS:

"Debt" means any assessment, premium, penalty, fine, tax or other amount of money owed to the state or any of its political subdivisions because of a judgment, fine, permit violation, license assessment, defaulted workers' compensation premium, penalty or other assessment presently delinquent or due and required to be paid to the state or any of its political subdivisions, including any interest or additional penalties accrued thereon.

"Debtor" means any individual, corporation, partnership, association, limited liability company or any other form or business association owing a debt to the state or any of its political subdivisions. "Political subdivision" means any county commission; municipality; county board of education; any instrumentality established by a county or municipality; any separate corporation or instrumentality established by one or more counties or municipalities, as permitted by law; or any public body charged by law with the performance of a government function or whose jurisdiction is coextensive with one or more counties or municipalities. "Related party" means a party, whether an individual, corporation, partnership, association, limited liability company or any other form or business association or other entity whatsoever, related to any vendor by blood, marriage, ownership or contract through which the party has a relationship of ownership or other interest with the vendor so that the party will actually or by effect receive or control a portion of the benefit, profit or other consideration from performance of a vendor contract with the party receiving an amount that meets or exceeds five percent of the total contract amount.

EXCEPTION: The prohibition of this section does not apply where a vendor has contested any tax administered pursuant to chapter eleven of this code, workers' compensation premium, permit fee or environmental fee or assessment and the matter has not become final or where the vendor has entered into a payment plan or agreement and the vendor is not in default of any of the provisions of such plan or agreement.

Under penalty of law for false swearing (*West Virginia Code* §61-5-3), it is hereby certified that the vendor affirms and acknowledges the information in this affidavit and is in compliance with the requirements as stated.

WITNESS THE FOLLOWING SIGNATURE

Vendor's Name: Fibrebond Corporation

Authorized Signature: Nelwyn Warren Date: 4/7/2010

State of Louisiana

County of Webster, to-wit:

Taken, subscribed, and sworn to before me this 7th day of April, 2010.

My Commission expires with death, 20 .

AFFIX SEAL HERE

NOTARY PUBLIC Patricia W. Davidson
Patricia W. Davidson #88244