



Department of Administration  
Purchasing Division  
2019 Washington Street East  
Post Office Box 50130  
Charleston, WV 25305-0130

State of West Virginia  
**Purchase Order**

Order Date: 05-16-2025

CORRECT ORDER NUMBER MUST APPEAR  
ON ALL PACKAGES, INVOICES, AND  
SHIPPING PAPERS. QUESTIONS  
CONCERNING THIS ORDER SHOULD BE  
DIRECTED TO THE DEPARTMENT  
CONTACT.

|                       |                                    |                  |   |   |            |
|-----------------------|------------------------------------|------------------|---|---|------------|
| Order Number:         | CPO 0310 6584 DNR2400000015 3      | Change Order No: | 1 | Procurement Folder:   | 1340192    |
| Document Name:        | Little Beaver State Park Bathhouse |                  |   | Reason for Modification:<br>Change Order No. 02 issued to extend the contract per the attached documentation. |            |
| Document Description: | Little Beaver State Park Bathhouse |                  |   |   |            |
| Procurement Type:     | Central Purchase Order             |                  |   |   |            |
| Buyer Name:           | Joseph (Josh) E Hager III          |                  |   |   |            |
| Telephone:            | (304) 558-2306                     |                  |   |   |            |
| Email:                | joseph.e.hageriii@wv.gov           |                  |   |   |            |
| Shipping Method:      | Best Way                           |                  |   | Effective Start Date:   | 2024-04-18 |
| Free on Board:        | FOB Dest, Freight Prepaid          |                  |   | Effective End Date:   | 2025-07-16 |

| VENDOR  | DEPARTMENT CONTACT |                     |                     |               |    |    |        |   |    |             |  |  |    |             |  |  |    |             |  |  |   |
|---|--------------------|---------------------|---------------------|---------------|----|----|--------|---|----|-------------|--|--|----|-------------|--|--|----|-------------|--|--|---|
| Vendor Customer Code: VC0000083515<br>COURT STREET CONSTRUCTION LLC<br>3279 COURT STREET<br><br>FAYETTEVILLE WV 25840<br>US<br>Vendor Contact Phone: 304-574-1117 Extension:<br><br>Discount Details:<br><table><thead><tr><th></th><th>Discount Allowed</th><th>Discount Percentage</th><th>Discount Days</th></tr></thead><tbody><tr><td>#1</td><td>No</td><td>0.0000</td><td>0</td></tr><tr><td>#2</td><td>Not Entered</td><td></td><td></td></tr><tr><td>#3</td><td>Not Entered</td><td></td><td></td></tr><tr><td>#4</td><td>Not Entered</td><td></td><td></td></tr></tbody></table> |                    | Discount Allowed    | Discount Percentage | Discount Days | #1 | No | 0.0000 | 0 | #2 | Not Entered |  |  | #3 | Not Entered |  |  | #4 | Not Entered |  |  | Requestor Name: James H Adkins<br>Requestor Phone: (304) 558-3397<br>Requestor Email: jamie.h.adkins@wv.gov<br><br><b>2025</b><br>FILE LOCATION _____ |
|   | Discount Allowed   | Discount Percentage | Discount Days       |               |    |    |        |   |    |             |  |  |    |             |  |  |    |             |  |  |   |
| #1  | No                 | 0.0000              | 0                   |               |    |    |        |   |    |             |  |  |    |             |  |  |    |             |  |  |   |
| #2  | Not Entered        |                     |                     |               |    |    |        |   |    |             |  |  |    |             |  |  |    |             |  |  |   |
| #3  | Not Entered        |                     |                     |               |    |    |        |   |    |             |  |  |    |             |  |  |    |             |  |  |   |
| #4  | Not Entered        |                     |                     |               |    |    |        |   |    |             |  |  |    |             |  |  |    |             |  |  |   |

| INVOICE TO  | SHIP TO  |
|---|--|
| PARKS & RECREATION-PEM SECTION<br>DIVISION OF NATURAL RESOURCES<br>112 CALIFORNIA AVENUE<br>BLDG 4<br>CHARLESTON WV 25305<br>US | SUPERINTENDENT<br>DIVISION OF NATURAL RESOURCES<br>LITTLE BEAVER STATE PARK<br>1402 GRANDVIEW DR<br>BEAVER WV 25813-9234<br>US |

CR 5-19-25

Total Order Amount:

\$598,900.00

Purchasing Division's File Copy

QA 5.15.25

|  |   |  |
|--|---|--|
| PURCHASING DIVISION AUTHORIZATION<br>DATE: 5/19/2025<br>ELECTRONIC SIGNATURE ON FILE | ATTORNEY GENERAL APPROVAL AS TO FORM<br>DATE: 5/19/2025<br>ELECTRONIC SIGNATURE ON FILE | ENCUMBRANCE CERTIFICATION<br>DATE: 5-19-25<br>ELECTRONIC SIGNATURE ON FILE |
|--|---|--|

**Extended Description:**  
Change Order

Change Order No. 02 is issued to extend the original contract to 07/16/2025 according to all terms, conditions, prices, and specifications contained in the original contract including all authorized change orders. The extension of this contract is provided to complete the project.

Effective date of change 04/18/2025.

All provisions of the original contract and subsequent change orders not modified herein shall remain in full force and effect.

NO OTHER CHANGES.

| Line         | Commodity Code | Quantity     | Unit     | Unit Price | Total Price |
|--------------|----------------|--------------|----------|------------|-------------|
| 1            | 72000000       | 0.00000      |          | 0.000000   | 598900.00   |
| Service From | Service To     | Manufacturer | Model No |            |             |
| 2024-04-18   | 2025-07-16     |              |          |            |             |

**Commodity Line Description:** Bathhouse Construction

**Extended Description:**  
Bathhouse Construction

Governor Patrick Morrisey

Director Brett W. McMillion

**MEMORANDUM**

**To:** Jamie Adkins  
Chief Procurement Officer

**From:** Nathan Hanshaw  
Construction Project Manager, PEM

**Date:** May 9, 2025

**Subject:** Little Beaver State Park Bathhouse  
CPO DNR24\*15  
Change Order #2

NGH

approved  
JH 5.15.25

We, the West Virginia Division of Natural Resources, Planning, Engineering and Maintenance Section request Change Order #2 on the above contract under the current terms, conditions, and pricing as provided.

It is understood that this contract is beyond 20 days past the original end date of the contract of April 17, 2025. There were uncontrollable delays in obtaining all the documentation required and therefore delayed the preparation of this document.

If you have any questions or need additional information, please do not hesitate to contact me.

NGH

**Attachments**

**Cc:** Matt Yeager  
Donald Bailey III  
Tammy Coppala

**MEMORANDUM**

To: Jamie Adkins  
Chief Procurement Officer

From: Nathan Hanshaw   
Construction Project Manager, PEM

Date: April 16, 2025

Subject: Little Beaver State Park Bathhouse  
**CPO DNR24\*15**

Please find attached supporting documentation for Change Order No. 2 for the above mentioned project. As work has progressed through the contract period, weather conditions have been worse than expected this winter. Excessive rain and snow has resulted in too many days where work was either not possible or where it would have been unproductive.

Therefore, the contractor has requested a 90 day extension to complete the contract work. The current contract end date is April 17, 2025. The attached documents further outline the need for the time extension. PEM has reviewed the request and feels that it is appropriate to the extent of work required. The new contract end date will be July 16, 2025.

I have attached a letter of request from the consultant, a justification letter from the contractor along with documentation of adverse weather conditions, AIA documents, certificate of insurance and purchasing affidavit. If you have any questions or need any additional information, please feel free to contact me at your convenience.

NGH

**Attachments**

Cc: Matt Yeager  
Donald Bailey III  
Tammy Coppala

# AIA® Document G701® – 2017

## Change Order

**PROJECT:** (Name and address)  
Little Beaver State Park  
1402 Grandview Road  
Beaver, West Virginia 25813

**CONTRACT INFORMATION:**  
Contract For: General Construction  
Date: July 15, 2024

**CHANGE ORDER INFORMATION:**  
Change Order Number: 002  
Date: April 4, 2025

**OWNER:** (Name and address)  
WV Division of Natural Resources  
324 4<sup>th</sup> Avenue  
South Charleston, West Virginia 25303

**ARCHITECT:** (Name and address)  
Chapman Technical Group  
200 Sixth Avenue  
Saint Albans, West Virginia 25177

**CONTRACTOR:** (Name and address)  
Court Street Construction  
139 Court Street  
Fayetteville, West Virginia 25804

### THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)

1. Contract time extension due to weather.

|  |    |            |
|--|----|------------|
| The original Contract Sum was  | \$ | 598,900.00 |
| The net change by previously authorized Change Orders                    | \$ | 0.00       |
| The Contract Sum prior to this Change Order was                          | \$ | 598,900.00 |
| The Contract Sum will be increased by this Change Order in the amount of | \$ | 0.00       |
| The new Contract Sum including this Change Order will be                 | \$ | 598,900.00 |

The Contract Time will be increased by ninety (90) days.  
The new date of Substantial Completion will be July 16, 2025

**NOTE:** This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

### NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Chapman Technical Group

ARCHITECT (Firm name)

SIGNATURE

W. Thomas Cloer III

PRINTED NAME AND TITLE

DATE

04/04/25

Court Street Construction

CONTRACTOR (Firm name)

SIGNATURE

Martin Pierce, Project Manager

PRINTED NAME AND TITLE

4/4/25

DATE

WV Division of Natural Resources

OWNER (Firm name)

SIGNATURE

Brett W. McMillion, Director

PRINTED NAME AND TITLE

DATE

4/23/25



**Chapman  
Technical  
Group**

a division of  
GRW

200 Sixth Avenue  
Saint Albans, WV 25177

304.727.5501

Buckhannon, WV  
Lexington, KY

[www.chaptech.com](http://www.chaptech.com)

April 04, 2025

Mr. Nathan Hanshaw  
WV Division of Natural Resources  
324 4<sup>th</sup> Avenue  
South Charleston, West Virginia 25303


**Re: Little Beaver State Park  
Bathhouse Project CPO 0310  
6584 DNR2400000015 2  
Change Order No. 2**

Dear Mr. Hanshaw:

As the Bathhouse project at Little Beaver State Park has progressed, inclement winter weather has been an ongoing issue.

The contractor has provided the attached letter and weather tracking information as part of their request for a ninety (90) day contract extension. After reviewing the information provided by the Contractor, I feel that their request for a time extension is fair and appropriate.

Sincerely,  
**CHAPMAN TECHNICAL GROUP**



Tom Cloer, AIA

**Subject: Request for Contract Extension Due to Adverse Weather Conditions**

Dear Mr. Nathan Hanshaw,

This letter is to request an extension of the contract for **Little Beaver State Park Bathhouse Project - CPO 0310 6584 DNR2400000015 2** due to unforeseen, adverse, and extended inclement weather conditions that have significantly affected our construction progress.

The date for substantial completion is set for April 17, 2025. The continuous adverse weather has resulted in delays that were unforeseeable and unavoidable. After reviewing the impacted working days, we request a 90 calendar-day extension to the substantial completion date. Considering West Virginia and federal holidays, this extension would result in a new substantial completion date of Wednesday, July 16, 2025.

Attached is a summary of dates and weather-related delays. We appreciate your understanding and cooperation in this matter.

We look forward to your favorable response and are available to discuss this request further at your earliest convenience.

Thank you for your attention to this matter.

**Martin Pierce**

Digitally signed by Martin Pierce  
DN: cn=US,  
email=mgazurta@reelconstruction.com,  
o=Court Street Construction, cn=Martin  
Pierce  
Reason: I am the author of this document  
Date: 2025.03.27 12:29:03-04'00'

Sincerely,

Martin Pierce

PM/Est.

Court Street Construction

Attachment: Summary of Dates and Weather-Related Delays

| Date                         | High Temp (°F) | Low Temp (°F) | Precipitation (inches) | Notes                    |   |
|------------------------------|----------------|---------------|------------------------|--------------------------|---|
| Friday, November 1, 2024     |                |               |                        |                          |   |
| Saturday, November 2, 2024   |                |               |                        |                          |   |
| Sunday, November 3, 2024     |                |               |                        |                          |   |
| Monday, November 4, 2024     |                |               |                        |                          |   |
| Tuesday, November 5, 2024    |                |               |                        |                          |   |
| Wednesday, November 6, 2024  |                |               |                        |                          |   |
| Thursday, November 7, 2024   |                |               |                        |                          |   |
| Friday, November 8, 2024     |                |               |                        |                          |   |
| Saturday, November 9, 2024   |                |               |                        |                          |   |
| Sunday, November 10, 2024    |                |               |                        |                          |   |
| Monday, November 11, 2024    |                |               |                        |                          |   |
| Tuesday, November 12, 2024   |                |               |                        |                          |   |
| Wednesday, November 13, 2024 |                |               |                        |                          |   |
| Thursday, November 14, 2024  | 49             | 36            | 1.09                   | Rain all day unworkable  | 1 |
| Friday, November 15, 2024    | 49             | 42            | 0.11                   | Rain, Unworkable         | 2 |
| Saturday, November 16, 2024  |                |               |                        |                          |   |
| Sunday, November 17, 2024    |                |               |                        |                          |   |
| Monday, November 18, 2024    |                |               |                        |                          |   |
| Tuesday, November 19, 2024   | 59             | 55            | 0.57                   | Rain all day, Unworkable | 3 |
| Wednesday, November 20, 2024 | 38             | 26            | 0.14                   | Rain all day, Unworkable | 4 |



|                              |    |    |      |                                    |    |
|------------------------------|----|----|------|------------------------------------|----|
| Thursday, November 21, 2024  | 33 | 26 | 0.14 | Snow, Freezing Rain, Unworkable    | 5  |
| Friday, November 22, 2024    | 35 | 25 | 0.14 | Snow,rain all day/light accum. UNW | 6  |
| Saturday, November 23, 2024  |    |    |      |                                    |    |
| Sunday, November 24, 2024    |    |    |      |                                    |    |
| Monday, November 25, 2024    | 63 | 35 | 0.26 | Rain into the next day, Unworkable | 7  |
| Tuesday, November 26, 2024   | 58 | 31 |      | Wet/Unworkable from day prior      | 8  |
| Wednesday, November 27, 2024 | 49 | 32 | 0.14 | Light Rain, Unworkable             | 9  |
| Thursday, November 28, 2024  |    |    |      |                                    |    |
| Friday, November 29, 2024    | 33 | 25 | 0.14 | Snow, Unworkable                   | 10 |
| Saturday, November 30, 2024  |    |    |      |                                    |    |
| Sunday, December 1, 2024     |    |    |      |                                    |    |
| Monday, December 2, 2024     | 27 | 19 | 0.09 | Wet/Unworkable from day prior      | 11 |
| Tuesday, December 3, 2024    | 22 | 15 |      | Snow all day/no accum. Unwork.     | 12 |
| Wednesday, December 4, 2024  |    |    |      |                                    |    |
| Thursday, December 5, 2024   | 41 | 16 | 0.07 | Snow, light accum. Unworkable      | 13 |
| Friday, December 6, 2024     | 26 | 14 |      | Snow all day/no accum.Unworkable   | 14 |
| Saturday, December 7, 2024   |    |    |      |                                    |    |
| Sunday, December 8, 2024     |    |    |      |                                    |    |
| Monday, December 9, 2024     | 55 | 29 | 0.39 | Rain all day, Unworkable           | 15 |
| Tuesday, December 10, 2024   | 61 | 46 | 0.56 | Rain all day, Unworkable           | 16 |
| Wednesday, December 11, 2024 | 53 | 25 | 0.24 | Rain all day, Unworkable           | 17 |

|                                 |    |    |      |                                       |    |
|---------------------------------|----|----|------|---------------------------------------|----|
| Thursday,<br>December 12, 2024  |    |    |      |                                       |    |
| Friday, December<br>13, 2024    |    |    |      |                                       |    |
| Saturday, December<br>14, 2024  |    |    |      |                                       |    |
| Sunday, December<br>15, 2024    |    |    |      |                                       |    |
| Monday, December<br>16, 2024    | 57 | 39 | 0.53 | Rain all day, & day<br>prior, Unwork. | 18 |
| Tuesday, December<br>17, 2024   | 55 | 32 | 0.24 | Rain all day,<br>Unworkable           | 19 |
| Wednesday,<br>December 18, 2024 | 60 | 35 | 0.4  | Rain into the next day,<br>Unworkable | 20 |
| Thursday,<br>December 19, 2024  | 36 | 28 | 0.21 | Snow, Unworkable                      | 21 |
| Friday, December<br>20, 2024    |    |    |      |                                       |    |
| Saturday, December<br>21, 2024  |    |    |      |                                       |    |
| Sunday, December<br>22, 2024    |    |    |      |                                       |    |
| Monday, December<br>23, 2024    |    |    |      |                                       |    |
| Tuesday, December<br>24, 2024   |    |    |      |                                       |    |
| Wednesday,<br>December 25, 2024 |    |    |      |                                       |    |
| Thursday,<br>December 26, 2024  |    |    |      |                                       |    |
| Friday, December<br>27, 2024    |    |    |      |                                       |    |
| Saturday, December<br>28, 2024  |    |    |      |                                       |    |
| Sunday, December<br>29, 2024    |    |    |      |                                       |    |
| Monday, December<br>30, 2024    |    |    |      |                                       |    |
| Tuesday, December<br>31, 2024   | 59 | 36 | 0.8  | Rain, Snow,<br>Unworkable             | 22 |
| Wednesday, January<br>1, 2025   |    |    |      |                                       |    |

|                             |    |    |     |                                     |    |
|-----------------------------|----|----|-----|-------------------------------------|----|
| Thursday, January 2, 2025   |    |    |     |                                     |    |
| Friday, January 3, 2025     | 33 | 24 | 0.3 | Snow, light accum.<br>Unworkable    | 23 |
| Saturday, January 4, 2025   |    |    |     |                                     |    |
| Sunday, January 5, 2025     |    |    |     |                                     |    |
| Monday, January 6, 2025     | 36 | 19 | 8   | Snow                                | 24 |
| Tuesday, January 7, 2025    | 20 | 13 | 2.4 | Snow, Ice, light acc.<br>Unworkable | 25 |
| Wednesday, January 8, 2025  | 18 | 14 |     | Snow, light accum.<br>Unworkable    | 26 |
| Thursday, January 9, 2025   | 18 | 13 | 2   | Snow, light accum.<br>Unworkable    | 27 |
| Friday, January 10, 2025    | 28 | 5  | 1.4 | Snow, light accum.<br>Unworkable    | 28 |
| Saturday, January 11, 2025  |    |    |     |                                     |    |
| Sunday, January 12, 2025    |    |    |     |                                     |    |
| Monday, January 13, 2025    | 34 | 23 |     | Snow, Ice covered,<br>Unworkable    | 29 |
| Tuesday, January 14, 2025   | 30 | 12 |     | Snow, Ice covered,<br>Unworkable    | 30 |
| Wednesday, January 15, 2025 | 23 | 6  |     | Froze, Snow, Ice,<br>Unworkable     | 31 |
| Thursday, January 16, 2025  | 39 | 6  |     | Froze, Snow, Ice,<br>Unworkable     | 32 |
| Friday, January 17, 2025    | 43 | 26 |     | Snow, Ice covered,<br>Unworkable    | 33 |
| Saturday, January 18, 2025  |    |    |     |                                     |    |
| Sunday, January 19, 2025    |    |    |     |                                     |    |
| Monday, January 20, 2025    | 16 | 4  | 1.8 | Froze, Snow, Ice,<br>Unworkable     | 34 |
| Tuesday, January 21, 2025   | 14 | 0  | 2   | Froze, Snow, Ice,<br>Unworkable     | 35 |
| Wednesday, January 22, 2025 | 21 | -4 | 1   | Froze, Snow, Ice,<br>Unworkable     | 36 |

|                              |    |    |      |                               |    |
|------------------------------|----|----|------|-------------------------------|----|
| Thursday, January 23, 2025   | 29 | 7  |      | Froze, Snow, Ice, Unworkable  | 37 |
| Friday, January 24, 2025     | 29 | 23 |      | Froze, Snow, Ice, Unworkable  | 38 |
| Saturday, January 25, 2025   |    |    |      |                               |    |
| Sunday, January 26, 2025     |    |    |      |                               |    |
| Monday, January 27, 2025     | 41 | 29 |      | Snow, Ice covered, Unworkable | 39 |
| Tuesday, January 28, 2025    | 44 | 29 |      | Snow, Ice covered, Unworkable | 40 |
| Wednesday, January 29, 2025  | 50 | 37 | 0.1  | Rain, Snow, Ice, Unworkable   | 41 |
| Thursday, January 30, 2025   | 55 | 27 | 1.18 | Rain, Snow, Ice, Unworkable   | 42 |
| Friday, January 31, 2025     | 54 | 41 | 2.13 | Rain, Unworkable              | 43 |
| Saturday, February 1, 2025   |    |    |      |                               |    |
| Sunday, February 2, 2025     |    |    |      |                               |    |
| Monday, February 3, 2025     | 65 | 38 |      | Wet, Unworkable               | 44 |
| Tuesday, February 4, 2025    | 57 | 33 |      | Rain, Wet, Unworkable         | 45 |
| Wednesday, February 5, 2025  | 41 | 33 | 1.09 | Rain, Wet, Unworkable         | 46 |
| Thursday, February 6, 2025   | 64 | 36 | 1.76 | Rain, Wet, Unworkable         | 47 |
| Friday, February 7, 2025     | 45 | 33 | 1.55 | Rain, Wet, Unworkable         | 48 |
| Saturday, February 8, 2025   |    |    |      | Heavy Rain                    |    |
| Sunday, February 9, 2025     |    |    |      | Heavy Rain                    |    |
| Monday, February 10, 2025    | 38 | 27 | 3    | Snow, light accum. Unworkable | 49 |
| Tuesday, February 11, 2025   | 32 | 27 | 7.4  | Snow, Unworkable              | 50 |
| Wednesday, February 12, 2025 | 35 | 31 | 3    | Snow, Unworkable              | 51 |

|                              |    |    |      |                               |    |
|------------------------------|----|----|------|-------------------------------|----|
| Thursday, February 13, 2025  | 43 | 26 | 0.36 | Rain, Wet, Unworkable         | 52 |
| Friday, February 14, 2025    | 39 | 20 | 0.03 | Rain, Wet, Unworkable         | 53 |
| Saturday, February 15, 2025  |    |    |      | Heavy Rain                    |    |
| Sunday, February 16, 2025    |    |    |      | Rain                          |    |
| Monday, February 17, 2025    | 28 | 18 |      | Wet, Unworkable               | 54 |
| Tuesday, February 18, 2025   | 29 | 18 |      | Wet, Unworkable               | 55 |
| Wednesday, February 19, 2025 | 25 | 16 | 4    | Snow, Unworkable              | 56 |
| Thursday, February 20, 2025  | 16 | 13 | 1.25 | Snow, Ice Covered, Unworkable | 57 |
| Friday, February 21, 2025    | 13 | 20 | 0.1  | Snow, Ice covered, Unworkable | 58 |

You are viewing this page over a secure connection. [Click here](#) for more information.

## West Virginia Secretary of State — Online Data Services

### Business and Licensing

Online Data Services Help

### Business Organization Detail

*NOTICE: The West Virginia Secretary of State's Office makes every reasonable effort to ensure the accuracy of information. However, we make no representation or warranty as to the correctness or completeness of the information. If information is missing from this page, it is not in the The West Virginia Secretary of State's database.*

### COURT STREET CONSTRUCTION LLC

| Organization Information        |                |                  |             |          |        |          |                  |                    |
|---------------------------------|----------------|------------------|-------------|----------|--------|----------|------------------|--------------------|
| Org Type                        | Effective Date | Established Date | Filing Date | Charter  | Class  | Sec Type | Termination Date | Termination Reason |
| LLC   Limited Liability Company | 10/2/2018      |                  | 10/2/2018   | Domestic | Profit |          |                  |                    |

| Organization Information |  |                |               |
|--------------------------|--|----------------|---------------|
| Business Purpose         | 2362 - Construction - Construction of Buildings - Nonresidential Building Construction (industrial, commercial & institutional building) |                | Capital Stock |
| Charter County           | Fayette  | Control Number |               |
| Charter State            | WV   | Excess Acres   |               |
| At Will Term             | A  | Member Managed | MBR           |
| At Will Term Years       | Par Value  |                |               |
| Authorized Shares        | Young Entrepreneur   |                | Not Specified |
|                          |  |                |               |

## Addresses

| Type                             | Address   |
|----------------------------------|---|
| <b>Designated Office Address</b> | 3279 COURT ST<br>FAYETTEVILLE, WV, 25840                    |
| <b>Mailing Address</b>           | 3279 COURT ST<br>FAYETTEVILLE, WV, 25840                    |
| <b>Notice of Process Address</b> | BENJAMIN MORGAN<br>3279 COURT ST<br>FAYETTEVILLE, WV, 25840 |
| <b>Principal Office Address</b>  | 3279 COURT ST<br>FAYETTEVILLE, WV, 25840<br>USA             |
| Type                             | Address   |

## Officers

| Type             | Name/Address   |
|------------------|--|
| <b>Member</b>    | BENJAMIN MORGAN<br>139 SOUTH COURT ST<br>FAYETTEVILLE, WV, 25840 |
| <b>Organizer</b> | BENJAMIN MORGAN<br>139 SOUTH COURT<br>FAYETTEVILLE, WV, 25840    |
| Type             | Name/Address   |

## DBA

| DBA Name                | Description | Effective Date | Termination Date |
|-------------------------|-------------|----------------|------------------|
| JPC GENERAL CONTRACTING | TRADENAME   | 10/2/2018      | 6/30/2021        |
| DBA Name                | Description | Effective Date | Termination Date |

## Annual Reports

Filed For

2024



**Subaward Reporting is live on SAM.gov** [Show Details](#)  
Mar 8, 2025



[See All Alerts](#)

**Entity Validation** [Show Details](#)  
Feb 4, 2025



[Home](#) [Search](#) [Data Bank](#) [Data Services](#) [Help](#)

**Search**

All Words

e.g. 1606N020Q02




**Filter By**

### Keyword Search

For more information on how to use our keyword search, visit our [help guide](#)

**Simple Search**

**Search Editor**

- ☐ Any Words 
- ☐ All Words 
- ☐ Exact Phrase 

e.g. 1606N020Q02

"COURT STREET CONSTRUCTION LLC" 

### Federal Organizations

Enter Code or Name 



Status







Active



Inactive

Reset 

All Domains

Contracting

Federal Assistance

Entity Information

Federal Hierarchy

Wage I

## No matches found

Your search did not return any results.

To view Entity Registrations, Subcontract Reports, Subaward Reports you must sign in.

**Sign In**

Would you like to include inactive records in your search results?

**Yes**

**Go Back**



Feedback

### Our Website

About This Site

Our Community

Release Notes

System Alerts

### Policies

Terms of Use

Privacy Policy

Restricted Data Use

### Our Partners

Acquisition.gov

USASpending.gov

Grants.gov

More Partners

### Customer Service

Help

Check Entity Status

Federal Service Desk