



Department of Administration  
Purchasing Division  
2019 Washington Street East  
Post Office Box 50130  
Charleston, WV 25305-0130

State of West Virginia  
**Purchase Order**

Order Date: 04-29-2025

CORRECT ORDER NUMBER MUST APPEAR  
ON ALL PACKAGES, INVOICES, AND  
SHIPPING PAPERS. QUESTIONS  
CONCERNING THIS ORDER SHOULD BE  
DIRECTED TO THE DEPARTMENT  
CONTACT.

Order Number:	CPO 0310 6584 DNR2500000001 3	Change Order No:	1	Procurement Folder:	1381247
Document Name:	Coopers Rock Bathhouse Facilities Construction			Reason for Modification: Change Order No. 02 issued to increase the contract per the attached documentation.	
Document Description:	Coopers Rock Bathhouse Facilities Construction				
Procurement Type:	Central Purchase Order				
Buyer Name:	Joseph E Hager III				
Telephone:	(304) 558-2306				
Email:	joseph.e.hageriii@wv.gov				
Shipping Method:	Best Way			Effective Start Date:	2024-08-08
Free on Board:	FOB Dest, Freight Prepaid			Effective End Date:	2025-08-07

VENDOR	DEPARTMENT CONTACT																				
Vendor Customer Code: 000000227155 VERITAS CONTRACTING LLC 72 DISTRIBUTOR DR  MORGANTOWN WV 26501 US Vendor Contact Phone: 999-999-9999 Extension:  Discount Details: <table><thead><tr><th></th><th>Discount Allowed</th><th>Discount Percentage</th><th>Discount Days</th></tr></thead><tbody><tr><td>#1</td><td>No</td><td>0.0000</td><td>0</td></tr><tr><td>#2</td><td>Not Entered</td><td></td><td></td></tr><tr><td>#3</td><td>Not Entered</td><td></td><td></td></tr><tr><td>#4</td><td>Not Entered</td><td></td><td></td></tr></tbody></table>		Discount Allowed	Discount Percentage	Discount Days	#1	No	0.0000	0	#2	Not Entered			#3	Not Entered			#4	Not Entered			Requestor Name: James H Adkins Requestor Phone: (304) 558-3397 Requestor Email: jamie.h.adkins@wv.gov  <b>2025</b> FILE LOCATION _____
	Discount Allowed	Discount Percentage	Discount Days																		
#1	No	0.0000	0																		
#2	Not Entered																				
#3	Not Entered																				
#4	Not Entered																				

INVOICE TO	SHIP TO
PARKS & RECREATION-PEM SECTION DIVISION OF NATURAL RESOURCES 112 CALIFORNIA AVENUE  BLDG 4  CHARLESTON WV 25305  US	STATE OF WEST VIRGINIA JOBSITE - SEE SPECIFICATIONS  No City WV 99999  US

4/30/25 GC

Total Order Amount: \$1,337,944.45

Purchasing Division's File Copy

PURCHASING DIVISION AUTHORIZATION DATE: <i>4.29.25</i> ELECTRONIC SIGNATURE ON FILE: <i>[Signature]</i>	ATTORNEY GENERAL APPROVAL AS TO FORM DATE: <i>5/2/2025</i> ELECTRONIC SIGNATURE ON FILE: <i>[Signature]</i>	ENCUMBRANCE CERTIFICATION DATE: <i>5-5-25</i> ELECTRONIC SIGNATURE ON FILE: <i>[Signature]</i>
---	---	--

**Extended Description:**

Change Order

Change Order No. 02 is issued to increase the original contract according to all terms, conditions, and specifications contained in the original contract including all authorized change orders.

Effective: 04/15/2025

Original Contract Price: \$1,268,900.00  
Change Order No. 02 Increase: 69,044.45  
Contract New Total: \$1,337,944.45

All provisions of the original contract and subsequent change orders not modified herein shall remain in full force and effect.

NO OTHER CHANGES.

Line	Commodity Code	Quantity	Unit	Unit Price	Total Price
1	72100000	0.00000		0.000000	1268900.00
Service From	Service To	Manufacturer		Model No	
2024-08-08	2025-08-07				

**Commodity Line Description:** Building and Facility Construction and Maintenance Services**Extended Description:**

Includes construction and renovation of bathhouse/restroom facilities and ADA upgrades.

Line	Commodity Code	Quantity	Unit	Unit Price	Total Price
2	72100000	0.00000		0.000000	69044.45
Service From	Service To	Manufacturer		Model No	
2024-08-08	2025-08-07				

**Commodity Line Description:** Change Order No. 02**Extended Description:**

Includes construction and renovation of bathhouse/restroom facilities and ADA upgrades.

Governor Patrick Morrisey



*Approved  
JH 4-29-25*

Director Brett W. McMillion

January 29, 2025

Jamie H. Adkins  
WV Division of Natural Resources  
Property and Procurement Office  
324 4<sup>th</sup> Ave.  
South Charleston, WV 25303

RE: Coopers Rock State Forest  
Bathhouse and Overlook Restroom  
CPO DNR 2500000001  
Change Order No. 2

Dear Mr. Adkins,

The WV Division of Natural Resources, Planning, Engineering and Maintenance Section requests that changes be made to the contract documents of the subject project. Change Order No. 2 is necessary to install trench drains in the bathhouse, electric heaters in the overlook restroom and underground electric at the overlook restroom because the existing overhead electric is undersized for the needs of the restroom. This change order also includes a decrease to eliminate the demolition of the existing restroom at the overlook.

Current contract amount	\$1,268,900.00
Change Order No. 2	\$69,044.45
New contract amount	\$1,337,944.45

The agency feels that this is a reasonable amount. If you have any questions, please contact me at 304-550-4892.

Sincerely,

A handwritten signature in black ink, reading "Deborah Demyan".

Deborah Demyan, Project Engineer  
WV Division of Natural Resources  
Planning, Engineering and Maintenance Section



**Chapman  
Technical  
Group**

a division of  
GRW

200 Sixth Avenue  
Saint Albans, WV 25177

304.727.5501

Buckhannon, WV  
Lexington, KY

[www.cchaptech.com](http://www.cchaptech.com)

January 22, 2025

Mrs. Debbie Demyan  
WV Division of Natural Resources  
324 4<sup>th</sup> Avenue  
South Charleston, West Virginia 25303

**Re: Coopers Rock State Park  
Bathhouse / Toilet Building  
Renovations  
Change Order No. 2  
DNR#: CPO DNR 2500000001**

Dear Mrs. Demyan:

As the Bathhouse and Toilet Building Renovation project at Coopers Rock State Park progresses, the following items need to be addressed.

The DNR has requested that trench drains be installed adjacent to each shower stall to capture any water that may run out of the showers. The DNR has requested that heaters be installed in the new men's and woman's toilet rooms at the overlook so the facility can operate year-round. The DNR has requested new underground electrical service to replace the existing overhead electric service serving toilet building and overlook site. The contractor is also providing a credit for not demolishing the existing toilet building.

The contractor has provided the attached proposals and corresponding documentation to complete the work described above as Change Order 2. After reviewing the information provided by the Contractor for the work to be completed, I feel that their proposed cost of \$69,044.45 for this work is fair and appropriate.

Sincerely,

**CHAPMAN TECHNICAL GROUP**



Tom Cloer, AIA



# Document G701<sup>®</sup> – 2017

## Change Order

**PROJECT:** (Name and address)  
Coopers Rock State Forest  
Bathroom/Toilet Building Project  
61 County Line Drive  
Brocton Mills, WV 26525

**CONTRACT INFORMATION:**  
Contract For: General Construction  
PNR#: CPD DNR 2500000001  
Date: August 8, 2024

**CHANGE ORDER INFORMATION:**  
Change Order Number: 002  
Date: January 17, 2025

**OWNER:** (Name and address)  
WV Division of Natural Resources  
324 4<sup>th</sup> Avenue  
South Charleston, WV 25303

**ARCHITECT:** (Name and address)  
Chapman Technical Group  
200 Sixth Avenue  
Saint Albans, WV 25177

**CONTRACTOR:** (Name and address)  
Veritas Contracting, LLC  
246 Business Park Drive  
Fairmont, WV 26554

### THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.)


1. Provide (6) six additional trench drains in bathroom. \$6,566.27
2. Provide heaters in overlook toilets rooms. \$7,638.15
3. Provide underground electrical distribution at overlook site. \$58,190.03
4. Not demolishing existing toilet building. (credit) -\$3,350.00

Total: \$69,044.45


The original Contract Sum was	\$ 1,268,900.00
The net change by previously authorized Change Orders	\$ 0.00
The Contract Sum prior to this Change Order was	\$ 1,268,900.00
The Contract Sum will be increased by this Change Order in the amount of	\$ 69,044.45
The new Contract Sum including this Change Order will be	\$ 1,337,944.45
The Contract Time will be increased by zero (0) days.	
The new date of Substantial Completion will be unchanged.	

**NOTE:** This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

**NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.**

Chapman Technical Group  
ARCHITECT (Firm name)  
  
SIGNATURE  
W. Thomas Clier III  
PRINTED NAME AND TITLE  
01/15/25  
DATE

Veritas Contracting, LLC  
CONTRACTOR (Firm name)  
  
SIGNATURE  
Brett W. McMillion  
PRINTED NAME AND TITLE  
1-16-25  
DATE

WV Division of Natural Resources  
OWNER (Firm name)  
  
SIGNATURE  
Brett W. McMillion, Director  
PRINTED NAME AND TITLE  
2/6/25  
DATE

246 Business Park Drive  
Fairmont, WV 26554



Telephone: 304-598-2285  
Fax: 304-598-2287

January 28, 2025

Debbie Demyan  
WV Division of Natural Resources  
324 4<sup>th</sup> Avenue  
South Charleston, WV 25303  
*Via Email: [Debbie.D.Demyan@wv.gov](mailto:Debbie.D.Demyan@wv.gov)*

Ref.: Coopers Rock State Park Bathhouse/Toilet Renovations  
Change Order #2  
DNR#: CPO DNR 2500000001

Dear Mrs. Demyan,

During construction of the new Bathhouse and Toilet facilities at Coopers Rock State Forest, owner requested items were presented to Veritas Contracting for pricing as they were not part of the original contract. These items include:

1. Trench drains installed adjacent to each of the 6 shower stalls in the new bathhouse.
2. Room heaters installed in the new toilet building.
3. New underground electrical service to service the new toilet building and existing overlook sites.
4. Removal of demolition of the existing toilet building providing a credit to owner.

Proposals for all additional work requested, including credit(s), have been provided by Veritas Contracting totaling \$69,044.45.

Should you need any further information, please feel free to contact our office at 304-598-2285.

Sincerely,

A handwritten signature in blue ink, appearing to read "S. Willis", is written over a faint, circular background.

Scott Willis  
Veritas Contracting LLC

cc: 24025 File

**Additional Work Request / Change-Order Price Spread-Sheet.**

**Additional Work Request: AWR #6**

**Date:** Monday, November 04, 2024

**Veritas Project No.:** 24025

**Project and Location** Coopers Rock Bathroom

**Description of Work :** Provide and Install Trench Drains in Bathhouse per 10/30/24 emailed sketch

**Reference Drawings**

**Addition Comments :** Veritas is pleased to submit an estimated cost for the above additional work request. Shall this AWR be accepted the resulting change will add (0) working days to the contract time.

<b>Labor with Burden</b>					
Burden = Federal Income Tax, Social Security Tax, Medicare Tax, Workmen Compensation Insurance, Federal Unemployment Insurance, State Unemployment Insurance, Pro-Rated Company Paid Benefits (Health Insurance, Holidays, Vacation, 401K, etc.)					
Labor	Hourly Rate	Burden	Cost Rate	Hours	Cost Extension
Working Foreman/Supervisor	\$60.00	\$21.00	\$81.00	5.00	\$405.00
General Superintendent	\$80.49	\$28.17	\$108.66	5.00	\$543.31
Plumber	\$60.00	\$21.00	\$81.00	12.00	\$972.00
General Laborer	\$40.74	\$14.26	\$55.00	12.00	\$659.99
	\$0.00	\$0.00	\$0.00	0.00	\$0.00
	\$0.00	\$0.00	\$0.00	0.00	\$0.00
	\$0.00	\$0.00	\$0.00	0.00	\$0.00
<b>Labor Cost TOTAL</b>					<b>\$2,580.30</b>
Materials	Quantity	Units	Unit Price	Cost Extension	
Plumbing Materials	1.00	LS	\$2,105.42	\$2,105.42	
Gravel	1.00	LS	\$130.00	\$130.00	
Vapor Barrier	1.00	LS	\$100.00	\$100.00	
			\$0.00	\$0.00	
			\$0.00	\$0.00	
			\$0.00	\$0.00	
			Tax 6%	\$140.13	
<b>Material Cost TOTAL</b>					<b>\$2,475.55</b>
Subcontractor/Equipment Cost	Description	Hr/ Day /Mth.	Qty.	Cost Extension	
	Crew Truck	\$35.00	5.00	\$175.00	
	General Superintendent Truck	\$35.00	5.00	\$175.00	
	Hand Tools	\$16.00	12.00	\$192.00	
		\$0.00	0.00	\$0.00	
		\$0.00	0.00	\$0.00	
		\$0.00	0.00	\$0.00	
		\$0.00	0.00	\$0.00	
<b>Equipment Cost TOTAL</b>					<b>\$542.00</b>
Crew Per-diem	Description	Quantity	Price	Cost Extension	
	Crew Pre-diem	0.00	\$0.00	\$0.00	
				\$0.00	
<b>Sub-Contract Cost TOTAL</b>					<b>\$0.00</b>
Mark-Up	Description	Cost Total	Mark-Up Rate	Mark-Up	Extension
	Labor with Burden Cost	\$2,580.30	15.0%	\$387.04	\$2,967.34
	Material & Supplies Cost	\$2,475.55	15.0%	\$371.33	\$2,846.88
	Subcontractor and Equipment Cost	\$542.00	15.0%	\$81.30	\$623.30
	Crew Per-diem Cost	\$0.00	15.0%	\$0.00	\$0.00
	All Costs (Mark-Up for B&O TAX)	\$6,437.52	0.0%	\$0.00	\$0.00
	All Costs (Mark-Up for Bond)	\$6,437.52	2.0%	\$128.75	\$128.75
<b>TOTAL</b>					<b>\$6 566.27</b>
<b>Acceptance of Proposal:</b> The above Prices for Labor, material and equipmentment for the request specifications and conditions are satisfactory and are <b>HEREBY ACCEPTED. BY SIGNING BELOW THIS SIGNIFIES VERITAS CONTRACTING LLC IS AUTHORIZED TO DO THE WORK AS SPECIFIED.</b> Your signature of acceptance is required below by 10/30/2024 in order to proceed with the additional work until a formal change order is executed.					
<b>Signature/Date:</b>					





### Additional Work Request / Change-Order Price Spread-Sheet.

**Additional Work Request: AWR #7**

**Date:** Monday, December 09, 2024

**Veritas Project No.:** 24025


**Project and Location** Coopers Rock Bathroom

**Description of Work :** Provide and Install Underground Electrical Distribution at Overlook Site

**Reference. Drawings**

**Addition Comments :** Veritas is pleased to submit an estimated cost for the above additional work request. Shall this AWR be accepted the resulting change will add (0) working days to the contract time.

Labor with Burden		Burden = Federal Income Tax, Social Security Tax, Medicare Tax, Workmen Compensation Insurance, Federal Unemployment Insurance, State Unemployment Insurance, Pro-Rated Company Paid Benefits (Health Insurance, Holidays, Vacation, 401K, etc.)			
Labor	Hourly Rate	Burden	Cost Rate	Hours	Cost Extension
Working Foreman/Supervisor	\$60.00	\$21.00	\$81.00	5.00	\$405.00
General Superintendent	\$80.49	\$28.17	\$108.66	5.00	\$543.31
	\$0.00	\$0.00	\$0.00	0.00	\$0.00
	\$0.00	\$0.00	\$0.00	0.00	\$0.00
	\$0.00	\$0.00	\$0.00	0.00	\$0.00
	\$0.00	\$0.00	\$0.00	0.00	\$0.00
	\$0.00	\$0.00	\$0.00	0.00	\$0.00
	\$0.00	\$0.00	\$0.00	0.00	\$0.00
			Labor Cost	TOTAL	\$948.31
Materials		Quantity	Units	Unit Price	Cost Extension
Material/Placement Testing		1.00		\$1,200.00	\$1,200.00
Asphalt Paving at Road Cuts		1.00		\$7,800.00	\$7,800.00
				\$0.00	\$0.00
				\$0.00	\$0.00
				\$0.00	\$0.00
				\$0.00	\$0.00
				Tax 6%	\$540.00
			Material Cost	TOTAL	\$9,540.00
Subcontractor/Equipment Cost	Description	Hr/ Day /Mth.	Qty.	Cost Extension	
	Crew Truck	\$35.00	5.00	\$175.00	
	General Superintendent Truck	\$35.00	5.00	\$175.00	
	JL Pretzel Contracting LLC-Credit for Existing Restroom Demo	-\$3,350.00	1.00	-\$3,350.00	
	Rogers Electrical	\$42,119.56	1.00	\$42,119.56	
		\$0.00	0.00	\$0.00	
		\$0.00	0.00	\$0.00	
		\$0.00	0.00	\$0.00	
			Equipment Cost	TOTAL	\$39,119.56
Crew Per-diem	Description	Quantity	Price	Cost Extension	
Crew Pre-diem		0.00	\$0.00	\$0.00	
				\$0.00	
			Sub-Contract Cost	TOTAL	\$0.00
Mark-Up	Description	Cost Total	Mark-Up Rate	Mark-Up	Extension
	Labor with Burden Cost	\$948.31	15.0%	\$142.25	\$1,090.55
	Material & Supplies Cost	\$9,540.00	15.0%	\$1,431.00	\$10,971.00
	Subcontractor and Equipment Cost	\$39,119.56	15.0%	\$5,867.93	\$44,987.49
	Crew Per-diem Cost	\$0.00	15.0%	\$0.00	\$0.00
	All Costs (Mark-Up for B&O TAX)	\$57,049.05	0.0%	\$0.00	\$0.00
	All Costs (Mark-Up for Bond)	\$57,049.05	2.0%	\$1,140.98	\$1,140.98
			TOTAL		\$58,190.03
Acceptance of Proposal:		The above Prices for Labor, material and equipment for the request specifications and conditions are satisfactory and are HEREBY ACCEPTED. BY SIGING BELOW THIS SIGNIFIES VERITAS CONTRACTING LLC IS AUTHORIZED TO DO THE WORK AS SPECIFIED. Your signature of acceptance is required below by 10/30/2024 in order to proceed with the additional work until a formal change order is executed.			
Signature/Date:					



**ROGERS**  
COMMERCIAL DIVISION

CHANGE ORDER 2

WV046346

December 6, 2024

Electrical PCO#2 – Underground Distribution for New Bathhouse

Project: Bathhouse/Toilet Building Renovations  
Coopers Rock State Forest  
Bruceton Mills, West Virginia

Architect: Chapman Thechnical Group


General Contractor: Veritas Contracting  
246 Business Park Drive  
Fairmont, WV 26554

Electrical PCO#2: \$42,119.56

Proposed Change Order #2 Includes:

- 20' 2" Rigid Conduit with Weatherhead (on existing utility pole)
- Supply/Install Heavy Duty 200Amp Fused Disconnect with Neutral Kit (on existing utility pole)
- Supply/Install Ground Rod & Wire to Disconnect
- Supply/Install Approx. 600' of 3" PVC Underground Conduit with 4/0THHN wire w/ #4THHN Ground (from disconnect to central located inground junction box)
- Supply/Install 18" x 24" Inground Junction Box
- Supply/Install Approx. 225' of 3" PVC Underground Conduit with 4/0THHN wire w/ #4THHN Ground (from inground junction box to New Bathhouse Panelboard)
- Supply/Install Approx. 100' of 2" PVC Underground Conduit with #2THHN wire w/ #6THHN Ground (from inground junction box to Existing Bathroom Building)
- Supply/Install Approx. 250' of 2" PVC Underground Conduit with #2THHN wire w/ #6THHN Ground (from inground junction box to Existing Pavilion)
- Saw Cut Asphalt Road at Three Locations (will compact gravel back for temporary cover)
- Demoliton & Disposal of Existing Utility Poles and Overhead Electrical Conductors

(Continued Next Page)



# ROGERS

COMMERCIAL DIVISION

CHANGE ORDER 2

WV046346

- Heavy Equipment, Equipment & Utility Truck Fuel & Usage Fees
- Mobilization & Demobilization
- 236 Electrician/Lineman/Operator Labor Hours & 80 Foreman Labor Hours
- Sales Tax

Clarification:

- 1) Proposed change order incorporates use of all copper conductors. Cost savings can be gained if Owner/Engineer would consider use of aluminum conductors in lieu of copper. *RECC can offer said savings upon request.*
- 2) Permanent asphalt repairs at road crossings by OTHERS (Veritas). *No concrete incasement included, if necessary by OTHERS (Veritas).*

Rock Clause: *If RECC encounters rock that is deemed by RECC to be above and beyond expected, RECC shall stop work immediately and notify the Owner, and only proceed on an agreed hourly charged basis.*

If you have any questions or comments do not hesitate call or reply.

Sincerely,

Jason Tomaro

Commercial Division Manager

O: 304-367-2985

C: 304-207-3000

jtomaro@r-ecci.com

**\*\*Signature required below prior to Rogers Electrical Contracting Company performing work additional to contract\*\***

\_\_\_\_\_  
(Signature of Person Authorized to Approve Change Order)

\_\_\_\_\_  
(Printed Name of Authorized Person)

\_\_\_\_\_  
(Date of Signature)

## Credit Memo

Date	Credit No.
12/9/2024	2024-#4

J L Pretzel Contracting LLC

P.O. Box 240  
 Bruceton Mills, WV 26525

Customer
Veritas Contracting 246 Business Park Drive Fairmont, WV 26554
<i>Scott Willis</i>

P.O. No.	Project
	Coopers Rock Bathh...

Description	Qty	U/M	Rate	Amount
Coopers Rock Bath House Job  Credit for not demolishing old original toilet house building. - Will have to leave in place existing sanitary line and put an invert to accept the tap for the new line going toward new toilet house and leave service line to existing toilet house using a concrete structure.	-1		3,350.00	-3,350.00

Jamie Pretzel 304-288-2825  
 WV Contractors #042529  
[J.Pretzel@jpretzel.com](mailto:J.Pretzel@jpretzel.com)

**Subtotal** -3,350.00

**Sales Tax (0.0%)** \$0.00

**Total** -3,350.00

**Invoices** \$0.00

**Balance Credit** -3,350.00

You are viewing this page over a secure connection. [Click here](#) for more information.

## West Virginia Secretary of State — Online Data Services

### Business and Licensing

Online Data Services Help

### Business Organization Detail

*NOTICE: The West Virginia Secretary of State's Office makes every reasonable effort to ensure the accuracy of information. However, we make no representation or warranty as to the correctness or completeness of the information. If information is missing from this page, it is not in the The West Virginia Secretary of State's database.*

### VERITAS CONTRACTING, LLC

Organization Information								
Org Type	Effective Date	Established Date	Filing Date	Charter	Class	Sec Type	Termination Date	Termination Reason
LLC   Limited Liability Company	12/23/2003		12/23/2003	Domestic	Profit			

Organization Information			
Business Purpose	2362 - Construction - Construction of Buildings - Nonresidential Building Construction (industrial, commercial & institutional building)		Capital Stock
Charter County	Marion	Control Number	62437
Charter State	WV	Excess Acres	
At Will Term	A	Member Managed	MBR
At Will Term Years	Par Value		
Authorized Shares	Young Entrepreneur		Not Specified

--

Addresses	
Type	Address
<b>Designated Office Address</b>	246 BUSINESS PARK DRIVE FAIRMONT, WV, 26554
<b>Mailing Address</b>	246 BUSINESS PARK DRIVE FAIRMONT, WV, 26554 USA
<b>Mailing Address</b>	DANIEL C MCCLAIN PO BOX 1395 MORGANTOWN, WV, 26507 USA
<b>Notice of Process Address</b>	SAMUEL O. PROCTOR 246 BUSINESS PARK DRIVE FAIRMONT, WV, 26554
<b>Principal Office Address</b>	246 BUSINESS PARK DRIVE FAIRMONT, WV, 26554 USA
Type	Address

Officers	
Type	Name/Address
<b>Member</b>	SAMUEL O. PROCTOR 246 BUSINESS PARK DRIVE FAIRMONT, WV, 26554
<b>Organizer</b>	DANIEL C MCCLAIN PO BOX 1395 MORGANTOWN, WV, 26507 USA
Type	Name/Address

Annual Reports	
Filed For	
2025	
2024	
2023	



**Subaward Reporting is live on SAM.gov** [Show Details](#)  
Mar 8, 2025



[See All Alerts](#)

**Scheduled SAM Maintenance** [Show Details](#)  
Apr 22, 2025



[Home](#)   [Search](#)   [Data Bank](#)   [Data Services](#)   [Help](#)

**Search**

All Words

e.g. 1606N020Q02

**Filter By**


### Keyword Search

For more information on how to use our keyword search, visit our [help guide](#)

**Simple Search**

**Search Editor**

☐ Any Words 

☐ All Words 

☐ Exact Phrase 

e.g. 1606N020Q02

"VERITAS CONTRACTING, LLC"



### Federal Organizations

Enter Code or Name



Status





Active



Inactive

Reset 

All Domains

Contracting

Federal Assistance

Entity Information

Federal Hierarchy

Wage

## No matches found

Your search did not return any results.

To view Entity Registrations, Subcontract Reports, Subaward Reports you must sign in.

**Sign In**

Would you like to include inactive records in your search results?

**Yes**

**Go Back**



Feedback

### Our Website

About This Site

Our Community

Release Notes

System Alerts

### Policies

Terms of Use

Privacy Policy

Restricted Data Use

### Our Partners

Acquisition.gov

USASpending.gov

Grants.gov

More Partners

### Customer Service

Help

Check Entity Status

Federal Service Desk