

Department of Administration Purchasing Division 2019 Washington Street East Post Office Box 50130 Charleston, WV 25305-0130

State of West Virginia **Purchase Order**

Order Date: 09-02-2025

CORRECT ORDER NUMBER MUST APPEAR ON ALL PACKAGES, INVOICES, AND

Order Number:	CPO 0310 6502 DNR2400000021 3	Change Order No:	1	Procurement Folder:	1363663			
Document Name: Lost River State Park New Campground				Reason for Modification:				
Document Description:	Lost River State Park New Campground			Change Order No. 02 issued the contract as per the attach				
Procurement Type:	Central Purchase Order							
Buyer Name:	Joseph (Josh) E Hager III							
Telephone:	(304) 558-2306							
Email:	joseph.e.hageriii@wv.gov							
Shipping Method:	Best Way			Effective Start Date:	2024-06-24			
Free on Board:	FOB Dest, Freight Prepaid			Effective End Date:	2025-09-12			

	VENDOR			DEPARTMENT CONTACT
Vendor Customer Code: WOLFES EXCAVATING LLC 70 Columbia Blvd	000000185024		Requestor Name: Requestor Phone: Requestor Email:	James H Adkins (304) 558-3397 jamie.h.adkins@wv.gov
Clarksburg US Vendor Contact Phone: Discount Details:	304-842-9050 Extens	26301-9606 on:		2026
Discount Allowed	Discount Percentage	Discount Days	F	TILE LOCATION
#1 No	0.0000	0		
#2 Not Entered			_	
#3 Not Entered			_	
#4 Not Entered				

INVOICE TO			SHIP TO
PARKS & RECREATION-PEM SECTION DIVISION OF NATURAL RESOURCES		SUPERINTENDENT DIVISION OF NATURAL RES	OURCES
112 CALIFORNIA AVENUE		LOST RIVER STATE PARK	
BLDG 4		321 PARK DR	
CHARLESTON	WV 25305	MATHIAS	WV 26812
us		us	

CR 9-3-25

\$4,565,113.14 **Total Order Amount:**

Purchasing Division's File Copy

VISION AUTHORIZATION

Date Printed: Sep 2, 2025

GENERAL PPROVA AS TO FORM

Page: 1

ELECTRONIC SIGNATURE ON FILE

ELECTRONIC SIGNATURE ON

ELECTRONIC SIGNATURE ON FILE

CPO 0310 6502 DNR2400000021 3 Order Number:

FORM ID: WV-PRC-CPO-002 2020/05

Extended Description:

Change Order

Change Order No. 02 is issued to extend and increase the original contract according to all terms, conditions, prices, and specification contained in the original contract including all authorized change orders, as per the attached documentation.

Effective: 06/24/2025

Extend Contract: 06/24/2025 - 09/12/2025

Original Contract Price:

\$4,515,000.00

Change Order No. 02 Increase: Contract New Total: 50,113.14 \$4,565,113.14

All provisions of the original contract and subsequent change orders not modified herein shall remain in full force and effect.

NO OTHER CHANGES.

Line	Commodity Code	Quantity	Unit	Unit Price	Total Price
1	72000000	0.00000		0.000000	4515000.00
Service From	Service To	Manufacturer		Model No	
2024-06-24	2025-09-12				

Commodity Line Description:

Campground Construction

Extended Description:

Enter total bid amount in commodity line of Oasis. (Base bid + all alternates)

Line	Commodity Code	Quantity	Unit	Unit Price	Total Price
2	72000000	0.00000		0.000000	50113.14
Service From	Service To	Manufacturer		Model No	
2024-06-24	2025-09-12				

Commodity Line Description:

Change Order No. 02

Extended Description:

Enter total bid amount in commodity line of Oasis. (Base bid + all alternates)

Date Printed: Sep 2, 2025 Order Number: CPO 0310 6502 DNR2400000021 3 Page: 2 FORM ID: WV-PRC-CPO-002 2020/05

DNR

of glass

Governor Patrick Morrisey

Director Brett W. McMillion

June 11, 2025

Jamie H. Adkins WV Division of Natural Resources Property and Procurement Office 112 California Ave. Charleston, WV 25305

RE:

Lost River State Park

Campground

CPO DNR 2400000021 Change Order No. 2

Dear Mr. Adkins,

The WV Division of Natural Resources, Planning, Engineering and Maintenance Section requests that changes be made to the contract documents of the subject project. Change Order No. 2 is deemed necessary to complete the project in an acceptable manner. It includes increases for flood cleanup, widening the exit road to 12' width, a roadside curb at the bathhouse, trench drain and piping at checkin building, asphalt pad at check in building, host campsite sewer hookup, storm pipe and structure at easement road and conduit to Hardynet Wifi pole. It also includes deducts for retaining wall 1 revised layout and retaining wall 2 revised layout.

Flood cleanup is necessary to remove flood debris at culvert heads, provide additional rock rip rap protection and repair washed out areas at the campsites and on the access road. It is necessary to widen the exit roadway to accommodate larger campers and required the contractor to provide additional cut and fill on the road grade leading out of the campground. The check in building was constructed on an existing paved area and it is necessary to construct an asphalt ramp to adjust the grade difference since the lot was sloped. Drainage will be improved with the addition of a roadside curb at the bathhouse, the addition of a trench drain and piping at the check-in building and storm pipe and drainage structure at the easement road due to the discovery of underground springs in the subgrade.

Current contract amount \$4,515,000.00 Change Order No. 2 \$50,113.14 New contract amount \$4,565,113.14

The completion date will be extended 81 calendar days to September 12, 2025 to allow this work to be completed. The agency feels that this is a reasonable amount. If you have any questions, please contact me at 304-550-4892.



Governor Patrick Morrisey

Director Brett W. McMillion

Justification Letter 6/11/2025 - Page 2

Sincerely, Deborah Demyan

Deborah Demyan, Project Engineer WV Division of Natural Resources

Planning, Engineering and Maintenance Section

Governor Jim Justice



Director Brett W. McMillion

July 3, 2025

Jamie H. Adkins, Chief Procurement Officer WV Division of Natural Resources Property and Procurement Office 324 4th Avenue South Charleston, WV 25303

RE: Lost River State Park
Campground CPO DNR 2400000021
Change Order No. 2
20 day late letter

Dear Mr. Adkins,

We, the West Virginia Division of Natural Resources, Planning, Engineering and Maintenance Section requests that changes be made to the above referenced project as outlined in Change Order No. 2.

It is understood that this contract is beyond 20 days past the original end date of the contract. There were uncontrollable delays in obtaining all the documentation required and therefore delayed the preparation of this document.

Sincerely,

Deborah Demyan, Project Engineer WV Division of Natural Resources Parks and Recreation Section

Deborah Demyan



Change Order Evaluation

Project Name: Lost River State Park – Campground CPO DNR

2400000021

Date: 6/10/2025

CO #: 2

To: WV Division of Natural Resources

From: Wolfe's Excavating, LLC Recommendations: Accept

Remarks:

1) The Change Order increases the contract amount \$50,113.14 and consists of eleven line items. I have reviewed the request and have determined the Change Order to be justified and recommend its approval.

If you have any questions, please feel free to contact me at 304-276-7151.

Respectfully submitted,
Montum Architecture LLC

Thomas Pritts, AIA, CSI-CCS, LEED-AP

Cc: file



ATA Document G701° - 2017

Change Order

PROJECT: (Name and address) WVDNR Lost River Campground 321 Park Drive

OWNER: (Name and address) West Virginia Division of Natural

Resources

324 Fourth Avenue

Mathias, WV 26812

South Charleston, WV 25303

CONTRACT INFORMATION:

Contract For: Gneral Construction

Date: 06-24-2024

CPO DUR 24*21

ARCHITECT: (Name and address) Montum Architecture, LLC

55 ER Path

Keyser, WV 26726

CHANGE ORDER INFORMATION:

Change Order Number: 002

Date: 06-02-2025

CONTRACTOR: (Name and address)

Wolfe's Excavating, LLC

70 Columbia Blvd. Clarksburg, WV 26301

THE CONTRACT IS CHANGED AS FOLLOWS:

(Insert a detailed description of the change and, if applicable, attach or reference specific exhibits. Also include agreed upon adjustments attributable to executed Construction Change Directives.) See attached Summary Sheet.

The original was The net change by previously authorized Change Orders The prior to this Change Order was The will be increased by this Change Order in the amount of The new including this Change Order will be

The Contract Time will be increased by Eighty-One (81) days. The new date of Substantial Completion will be 09-12-2025

NOTE: This Change Order does not include adjustments to the Contract Sum or Guaranteed Maximum Price, or the Contract Time, that have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

1	1	-/			
A	RCHI	TECT	(Sig	gnature)	1

BY: Thomas Pritts

(Printed name, title, and license number if required)

BY: James Pumphrey - PM

(Printed name and title)

6/3/25

Date

6/5/25

OWNER (Signature)

(Printed name and title)

BY: Brett W. McMillion, Dir.

Date



70 Columbia Boulevard Clarksburg, WV 26301 304-842-9050 (O) 304-842-9051 (F)

Lost River State Park CPO DNR 2400000021

Debbie,

Please see the provided documents as backup for change order #2 request for Lost River State Park.

Please let me know if anything is needed.

James Pumphrey

Description	Quantity	<u>Units</u>	<u>Manhours</u>	La	bor Total	Equ	ipment Total	Mat	terials Total	Su	b	Tota	l Bid Price
WALL 1 REVISION	1.00	LS										\$	(11,000.00)
WALL 2 REVISION	1.00	LS										\$	(32,828.00)
WIDEN EXIT ROAD TO 12'	1.00	LS	120.00	\$	5,697.66	\$	15,143.84					\$	20,961.50
ROADSIDE CURB AT BATH HOUSE	1.00	LS	12.00	\$	648.18	\$	1,153.05			\$	4,089.40	\$	5,890.63
TRENCH DRAIN AND PIPING AT CHECK IN BUILDING	1.00	LS	54.00	\$	2,623.47	\$	1,729.57	\$	9,552.06			\$	13,905.10
ASPHALT PAD AT CHECK IN BUILDING	1.00	DAY	195.00	\$	7,595.85	\$	10,418.56	\$	8,430.10	\$	-	\$	26,444.51
HOST CAMPSITE - SEWER HOOKUP LINE AND CLEANOUT	1.00	LS	19.80	\$	973.63	\$	1,619.40	\$	1,706.71			\$	4,299.74
STORM PIPE AND STRUCTURE AT EASEMENT ROAD	1.00	LS	36.00	\$	1,748.99	\$	1,153.05	\$	5,017.42			\$	7,919.46
CONDUIT TO HARDYNET WIFI POLE	1.00	LS	48.00	\$	2,277.97	\$	1,153.47	\$	948.41	\$	-	\$	4,379.85
FLOOD CLEANUP	1.00	LS	72.00	\$	3,756.13	\$	6,384.22	\$	-	\$	-	\$	10,140.35
												\$	50,113.14

You are viewing this page over a secure connection. Click here for more information.

West Virginia Secretary of State — Online Data Services

Business and Licensing

Online Data Services Help

Business Organization Detail

NOTICE: The West Virginia Secretary of State's Office makes every reasonable effort to ensure the accuracy of information. However, we make no representation or warranty as to the correctness or completeness of the information. If information is missing from this page, it is not in the The West Virginia Secretary of State's database.

WOLFE'S EXCAVATING, LLC

Organization Information									
Org Type	Effective Date	Established Date	Filing Date	Charter	Class	Sec Type	Termination Date	Termination Reason	
LLC Limited Liability Company	7/10/2007		7/10/2007	Domestic	Profit				

Business Purpose	2389 - Construction - Special Trade Contractors - Other Specialty Trade Contractors (site prep, other specialty)	Capital Stock	
Charter County	Harrison	Control Number	95269
Charter State	WV	Excess Acres	
At Will Term	Α	Member Managed	MBR
At Will Term Years		Par Value	
Authorized Shares		Young Entrepreneur	Not Specified

Addresses							
Туре	Address						
Designated Office Address	70 COLUMBIA BOULEVARD CLARKSBURG, WV, 26301						
Mailing Address	70 COLUMBIA BOULEVARD CLARKSBURG, WV, 26301 USA						
Notice of Process Address	ELIZABETH BUTCHER 70 COLUMBIA BOULEVARD CLARKSBURG, WV, 26301						
Principal Office Address	70 COLUMBIA BOULEVARD CLARKSBURG, WV, 26301 USA						
Туре	Address						

Officers		
Туре	Name/Address	
Member	ALEX WOLFE 231 HIDDENVIEW DRIVE BRIDGEPORT, WV, 26330	
Organizer	ALEX WOLFE ROUTE 1, BOX 97 TUNNELTON, WV, 26444 USA	
Туре	Name/Address	

DBA				
DBA Name	Description	Effective Date	Termination Date	
LAW TRUCKING	TRADENAME	6/15/2012		
WOLFE'S ENERGY SERVICE	TRADENAME	10/29/2012		
WOLFE'S ENVIRONMENTAL TRANSPORT	TRADENAME	7/24/2020		
DBA Name	Description	Effective Date	Termination Date	

Annual	Reports
AIIIIGGI	IZOPOILO



No matches found

Your search did not return any results.

To view Entity Registrations, Subcontract Reports, Subaward Reports you must sign in

Sign In

Would you like to include inactive records in your search results?

Yes

Go Back



Feedback

Our Website	Our Partners	
About This Site	Acquisition.gov	
Our Community	USASpending.gov	
Release Notes	Grants.gov	
System Alerts	More Partners	
Policies	Customer Service	
Terms of Use	Help	
Privacy Policy	Check Entity Status	